

A. Details of the Client/Person Ordering the Report		B. Reason for Producing this Report																					
Client: <input type="text" value="Wessex RFCA"/> Address: <input type="text" value="Wessex RFCA"/> <input type="text" value="Mount House"/> <input type="text" value="Mount Street"/> <input type="text" value="Taunton"/> <input type="text" value="TA1 3QE"/>	Purpose of this report: <input type="text" value="5 YEARLY ELECTRICAL TEST AND INSPECTION"/> Date(s) on which Inspection: and testing was carried out <input type="text" value="04/12/2020"/>																						
C. Details of the Installation which is the Subject of this Report																							
Installation: <input type="text" value="2386 KEYNSHAM SQUADRON"/> Occupier: <input type="text" value="2386 KEYNSHAM SQUADRON"/> Address: <input type="text" value="KEYNSHAM ARMY RESERVE CENTRE"/> <input type="text" value="ASHMEAD RD"/> <input type="text" value="KEYNSHAM"/> <input type="text" value="Somerset"/> <input type="text" value="BS311SX"/>	<table style="width:100%; border: none;"> <tr> <td style="border: none;">Description of premises:</td> <td style="border: none; text-align: center;">Domestic <input type="text" value="N/A"/></td> <td style="border: none; text-align: center;">Commercial <input type="text" value="N/A"/></td> <td style="border: none; text-align: center;">Industrial <input type="text" value="N/A"/></td> </tr> <tr> <td style="border: none;">Other:</td> <td colspan="3" style="border: none;"><input type="text" value="ARMY RESERVE BASE"/></td> </tr> <tr> <td style="border: none;">Estimated age of wiring system:</td> <td colspan="3" style="border: none; text-align: right;"><input type="text" value="50"/> yrs</td> </tr> <tr> <td style="border: none;">Evidence of alterations or additions:</td> <td style="border: none; text-align: center;"><input checked="" type="checkbox"/></td> <td style="border: none; text-align: center;">If yes estimated Age</td> <td style="border: none; text-align: right;"><input type="text" value="15"/> yrs</td> </tr> <tr> <td style="border: none;">Record of Installation available: <input type="text" value="N/A"/></td> <td style="border: none;">Records held By: <input type="text" value="N/A"/></td> <td style="border: none;">Date of previous inspection:</td> <td style="border: none; text-align: right;"><input type="text" value="Not Known"/></td> </tr> </table>			Description of premises:	Domestic <input type="text" value="N/A"/>	Commercial <input type="text" value="N/A"/>	Industrial <input type="text" value="N/A"/>	Other:	<input type="text" value="ARMY RESERVE BASE"/>			Estimated age of wiring system:	<input type="text" value="50"/> yrs			Evidence of alterations or additions:	<input checked="" type="checkbox"/>	If yes estimated Age	<input type="text" value="15"/> yrs	Record of Installation available: <input type="text" value="N/A"/>	Records held By: <input type="text" value="N/A"/>	Date of previous inspection:	<input type="text" value="Not Known"/>
Description of premises:	Domestic <input type="text" value="N/A"/>	Commercial <input type="text" value="N/A"/>	Industrial <input type="text" value="N/A"/>																				
Other:	<input type="text" value="ARMY RESERVE BASE"/>																						
Estimated age of wiring system:	<input type="text" value="50"/> yrs																						
Evidence of alterations or additions:	<input checked="" type="checkbox"/>	If yes estimated Age	<input type="text" value="15"/> yrs																				
Record of Installation available: <input type="text" value="N/A"/>	Records held By: <input type="text" value="N/A"/>	Date of previous inspection:	<input type="text" value="Not Known"/>																				
D. Extent and Limitations Inspection and Testing																							
Extent of Electrical Installation covered by this report: <input type="text" value="ALL PROPERTY"/>		Agreed limitations including the reasons (See regulation 653.2) <input type="text" value="IN ACCORDANCE WITH GUIDANCE NOTE 3 BS7671"/>																					
Operational Limitations including the reasons (See page No <input type="text" value="95"/>) <input type="text" value="UNABLE TO ISOLATE SERVERS TO TEST CIRCUITS. DB10 NOT TESTED FEEDS ALL SERVER SWITCHES IN MAIN --See Additional Page--"/>		Agreed with name <input type="text" value="WESSEX"/>																					
This inspection and testing detailed in this report and accompanying schedules have been carried out in accordance with BS7671:2018 (IET Wiring Regulations) as amended to <input type="text" value="July 2018"/> It should be noted that cables concealed within trunking and conduits, under floors, in roof spaces, and generally within the fabric of the building or underground, have NOT been inspected unless specifically agreed between the client and inspector prior to the inspection. An inspection should be made within an accessible roof space housing other electrical equipment.																							
E. Summary of the Condition of the Installation		General condition of the installations (In terms of electrical safety)																					
<input type="text" value="IN GOOD CONDITION"/>																							
Overall assessment of the installation <input type="text" value="Satisfactory"/>		*An unsatisfactory assessment indicates that dangerous (code C1) and/or potentially dangerous (code C2) conditions have been identified.																					
F. Recommendations																							
Where the overall assessment of the suitability of the installation for continued use above is stated as SATISFACTORY , We recommend that any observations classified as 'Danger present' (code C1) or 'Potentially dangerous' (code C2) are acted upon as a matter of urgency. Investigation without delay is recommended for observations identified as 'further investigation required' (code F1). Observation classified as 'Improvement recommended' (code C3) should be given due consideration. Subject to the necessary remedial action being taken We recommend that the installation is further inspected and tested by <input type="text" value="27/11/2025"/>																							
G. Declaration																							
We, being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by Our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report, including the observations and attached schedules, provides an accurate assessment of the condition of the electrical installation taking into account the stated extent and limitations in section D of this report.																							
Trading Title and address <input type="text" value="I J Cannings & Son Ltd, Stratford House, Water Bridge Court, Matford Park Road, Exeter, EX2 8EX"/>	NICEIC Enrolment Number <input type="text" value="9140"/> Branch No. (If Applicable) <input type="text" value="N/A"/>																						
Inspected and tested by:																							
Name <input type="text" value="MartinDunkin"/>	Position <input type="text" value="Approved electrician"/>	Signature <input type="text" value="M.D."/>	Date <input type="text" value="04/12/2020"/>																				
Report authorised for issue by:																							
Name <input type="text" value="Callum Harrison"/>	Position <input type="text" value="qualifying supervisor"/>	Signature <input type="text" value="C.H."/>	Date <input type="text" value="04/12/2020"/>																				
H. Schedule(s)																							
The attached schedule(s) are part of this document and this report is valid only when they are attached to it.																							
<input type="text" value="42"/>	Schedule(s) of inspection and		<input type="text" value="42"/>																				
Schedule(s) of test results are attached																							

I. Supply Characteristics and Earthing Arrangements				Nature of Supply Parameters		Supply protective device	
Earthing Arrangements		Number and Type of Live Conductors					
TN-S	<input checked="" type="checkbox"/>	a.c.	<input checked="" type="checkbox"/>	d.c.	N/A	Nominal Voltage $U^{(1)}$	400 V
TN-C-S	N/A	1-Phase (2 wire)	N/A	1-Phase (3 wire)	N/A	Nominal Voltage $U_0^{(1)}$	230 V
TN-C	N/A	2-Phase (3 wire)	N/A	3 Wire	N/A	Nominal frequency $f^{(1)}$	50 Hz
TT	N/A	3-Phase (3 wire)	N/A	3-Phase (4 wire)	<input checked="" type="checkbox"/>	Prospective fault current $I_{pf}^{(2)}$	3.56 kA
IT	N/A	Other	N/A		N/A	External loop impedance $Z_e^{(2)}$	0.14 Ω
		Confirmation of supply polarity		<input checked="" type="checkbox"/>		Number of supplies	1
						(Note: (1) by enquiry, (2) by enquiry or by measurement)	
						BS(EN)	88-2 Fuse HRC
						Type	gG
						Nominal current rating	300 A
						Short circuit capacity	80 kA

J. Particulars of Installation Referred to in the Report			
Means of earthing		Details of installation Earth Electrode (where applicable)	
Distributor's facility	<input checked="" type="checkbox"/>	Type (e.g. rod(s), tape etc.)	N/A
Installation earth electrode	N/A	Resistance to Earth	N/A Ω
		Location	N/A
		Method of measurement	N/A

Main Protective Conductors		Tick boxes and enter details as applicable				
Earthing Conductor	Material	Copper	csa	25 mm ²	Continuity Verified <input checked="" type="checkbox"/>	Connection Verified <input checked="" type="checkbox"/>
Main protective bonding conductors	Material	Copper	csa	25 mm ²	Continuity Verified <input checked="" type="checkbox"/>	Connection Verified <input checked="" type="checkbox"/>

Bonding of Incoming Service				Maximum Demand (Load)				
Water installation pipes	<input checked="" type="checkbox"/>	Gas installation pipes	<input checked="" type="checkbox"/>	Structural Steel	<input checked="" type="checkbox"/>	Lightning protection	N/A	300 Amps
Oil installation pipes	N/A	Please State		Other incoming service(s)		N/A N/A		Protective measure(s) against electric shock
								ADS

Main Switch / Switch-Fuse / Circuit-Breaker / RCD							
Location	MAINS ROOM			Current rating	200 A	if RCD main switch	
Type BS(EN)	5419 Isolator	No of poles	3	Fuse/Device rating or setting	200 A	Rated residual operation current, $I_{\Delta n}$	N/A mA
Supply Conductors material	Copper	Supply Conductors csa	35 mm ²	Voltage rating	400 V	Rated time delay	N/A ms
						RCD Operating time at, $I_{\Delta n}$	N/A ms

K. Observations		
Referring to the attached schedule(s) of Inspection and Test Results, and subject to the limitations specified at the Extent and Limitations of the Inspection and testing section.		
No remedial action is required.	N/A	The following observations are made <input checked="" type="checkbox"/>
Item No	Observations	Code
1	NO DISCRIMINATION BETWEEN DB6 CCT 7 AND MAIN RCD COVERING DB. MAIN DB TRIPS BEFORE RCBO	C3
2	4.0 CONSUMER UNIT(S) / DISTRIBUTION BOARD(S) 4.9 Correct identification of circuit details and protective devices (514.8.1; 514.9.1), Comment: DB8 CIRCUIT 9 HAS NO INFORMATION. DB5 CIRCUIT 8 NO INFORMATION. DBG3 CIRCUIT 4 NO INFORMATION. DB11,CCT 10L2 NO INFORMATION. DB9 CCT 13L1	C3
--Observations continue on continuation sheet(s)--		
One of the following codes, as appropriate, has been allocated to each of the observations made above to indicate to the person(s) responsible for the installation the degree of urgency for remedial action.		
C1 - Danger present. Risk of injury. Immediate remedial action required	<input type="text" value="0"/>	
C2 - Potentially dangerous - urgent remedial action required	<input type="text" value="0"/>	
C3 - Improvement recommended	<input type="text" value="5"/>	
FI - Further investigation required without delay	<input type="text" value="0"/>	

CONDITION REPORT INSPECTION SCHEDULE FOR DOMESTIC AND SIMILAR PREMISES WITH UP TO 100A SUPPLY

Note: this form is suitable for many types of smaller installations, not exclusively domestic.

Outcomes	Acceptable condition	✓	Unacceptable condition	State C1 or C2	Improvement recommended	State C3	Further investigation	FI	Not verified	N/V	Limitation	LIM	Not applicable	N/A
Item No	Description										Outcome	Comments		
1.0	EXTERNAL CONDITION OF INTAKE EQUIPMENT (VISUAL INSPECTION ONLY)													
1.1	Service cable										✓	No		
1.2	Service head										✓	No		
1.3	Earthing arrangement										✓	No		
1.4	Meter tails										✓	No		
1.5	Metering equipment										✓	No		
1.6	Isolator (where present)										N/A	No		
2.0	PRESENCE OF ADEQUATE ARRANGEMENTS FOR OTHER SOURCES SUCH AS MICROGENERATORS (551.6; 551.7)										N/A	No		
3.0	EARTHING / BONDING ARRANGEMENTS (411.3; Chap 54)													
3.1	Presence and condition of distributor's earthing arrangement (542.1.2.1; 542.1.2.2)										✓	No		
3.2	Presence and condition of earth electrode connection where applicable (542.1.2.3)										✓	No		
3.3	Provision of earthing/bonding labels at all appropriate locations (514.13.1)										✓	No		
3.4	Confirmation of earthing conductor size (542.3; 543.1.1)										✓	No		
3.5	Accessibility and condition of earthing conductor at MET (543.3.2)										✓	No		
3.6	Confirmation of main protective bonding conductor sizes (544.1)										✓	No		
3.7	Condition and accessibility of main protective bonding conductor connections (543.3.2; 544.1.2)										✓	No		
3.8	Accessibility and condition of other protective bonding connections (543.3.1;543.3.2)										✓	No		
4.0	CONSUMER UNIT(S) / DISTRIBUTION BOARD(S)													
4.1	Adequacy of working space/accessibility to consumer unit/distribution board (132.12; 513.1)										✓	No		
4.2	Security of fixing (134.1.1)										✓	No		
4.3	Condition of enclosure(s) in terms of IP rating etc (416.2)										✓	No		
4.4	Condition of enclosure(s) in terms of fire rating etc (421.1.201; 526.5)										✓	No		
4.5	Enclosure not damaged/deteriorated so as to impair safety (651.2)										✓	No		
4.6	Presence of main linked switch (as required by 462.1.201)										✓	No		
4.7	Operation of main switch (functional check) (643.10)										✓	No		
4.8	Manual operation of circuit-breakers and RCDs to prove disconnection (643.10)										✓	No		
4.9	Correct identification of circuit details and protective devices (514.8.1; 514.9.1)										C3 (see section K)	Yes		
4.10	Presence of RCD six-monthly test notice at or near consumer unit/distribution board (514.12.2)										✓	No		
4.11	Presence of non-standard (mixed) cable colour warning notice at or near consumer unit/distribution board (514.14)										✓	No		
4.12	Presence of alternative supply warning notice at or near consumer unit/distribution board (514.15)										✓	No		
4.13	Presence of other required labelling (please specify) (Section 514)										✓	No		
4.14	Compatibility of protective devices, bases and other components; correct type and rating (No signs of unacceptable thermal damage, arcing or overheating) (411.3.2; 411.4; 411.5; 411.6; Sections 432, 433)										✓	No		
4.15	Single-pole switching or protective devices in line conductor only (132.14.1; 530.3.3)										✓	No		
4.16	Protection against mechanical damage where cables enter consumer unit/distribution board (132.14.1; 522.8.1; 522.8.5; 522.8.11)										✓	No		
4.17	Protection against electromagnetic effects where cables enter consumer unit/distribution board/enclosures (521.5.1)										✓	No		
4.18	RCD(s) provided for fault protection - includes RCBOs (411.4.204; 411.5.2; 531.2)										✓	No		
4.19	RCD(s) provided for additional protection/requirements - includes RCBOs (411.3.3;415.1)										✓	No		
4.20	Confirmation of indication that SPD is functional (651.4)										✓	No		
4.21	Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1)										C3 (see section K)	Yes		
4.22	Adequate arrangements where a generating set operates as a switched alternative to the public supply (551.6)										N/A	No		
4.23	Adequate arrangements where a generating set operates in parallel with the public supply (551.7)										N/A	No		
5.0	FINAL CIRCUITS													
5.1	Identification of conductors (514.3.1)										✓	No		
5.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)										✓	No		
5.3	Condition of insulation of live parts (416.1)										✓	No		

CONDITION REPORT INSPECTION SCHEDULE FOR DOMESTIC AND SIMILAR PREMISES WITH UP TO 100A SUPPLY CONTINUED

Note: this form is suitable for many types of smaller installations not exclusively domestic.

Outcomes	Acceptable condition	✓	Unacceptable condition	State C1 or C2	Improvement recommended	State C3	Further investigation	FI	Not verified	N/V	Limitation	LIM	Not applicable	N/A
Item No	Description										Outcome	Comments		
5.0	FINAL CIRCUITS (Continued)													
5.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)										✓	No		
5.4.1	To include the integrity of conduit and trunking systems (metallic and plastic)										✓	No		
5.5	Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (Section 523)										✓	No		
5.6	Coordination between conductors and overload protective devices (433.1; 533.2.1)										✓	No		
5.7	Adequacy of protective devices: type and rated current for fault protection (411.3)										✓	No		
5.8	Presence and adequacy of circuit protective conductors (411.3.1; Section 543)										✓	No		
5.9	Wiring system(s) appropriate for the type and nature of the installation and external influences (Section 522)										✓	No		
5.10	Concealed cables installed in prescribed zones (see Section D, Extent and limitations) (522.6.202)										✓	No		
5.11	Cables concealed under floors, above ceilings or in walls/partitions, adequately protected against damage (see Section D, Extent and limitations) (522.6.204)										✓	No		
5.12	Provision of additional requirements for protection by RCD not exceeding 30 mA:													
5.12.1	For all socket-outlets of rating 32 A or less, unless an exception is permitted (411.3.3)										✓ (see continuation sheet)	Yes		
5.12.2	For the supply of mobile equipment not exceeding 32 A rating for use outdoors (411.3.3)										✓	No		
5.12.3	For cables concealed in walls at a depth of less than 50 mm (522.6.202; 522.6.203)										✓	No		
5.12.4	For cables concealed in walls/partitions containing metal parts regardless of depth (522.6.203)										✓	No		
5.12.5	Final circuits supplying luminaires within domestic (household) premises (411.3.4)										N/A	No		
5.13	Provision of fire barriers, sealing arrangements and protection against thermal effects (Section 527)										✓	No		
5.14	Band II cables segregated/separated from Band I cables (528.1)										✓	No		
5.15	Cables segregated/separated from communications cabling (528.2)										✓	No		
5.16	Cables segregated/separated from non-electrical services (528.3)										✓	No		
5.17	Termination of cables at enclosures - indicate extent of sampling in Section D of the report (Section 526)													
5.17.1	Connections soundly made and under no undue strain (526.6)										✓	No		
5.17.2	No basic insulation of a conductor visible outside enclosure (526.8)										✓	No		
5.17.3	Connections of live conductors adequately enclosed (526.5)										✓	No		
5.17.4	Adequately connected at point of entry to enclosure (glands, bushes etc.) (522.8.5)										✓	No		
5.18	Condition of accessories including socket-outlets, switches and joint boxes (651.2(v))										✓	No		
5.19	Suitability of accessories for external influences (512.2)										✓	No		
5.20	Adequacy of working space/accessibility to equipment (132.12; 513.1)										✓	No		
5.21	Single-pole switching or protective devices in line conductors only (132.14.1;530.3.3)										✓	No		
6.0	LOCATION(S) CONTAINING A BATH OR SHOWER													
6.1	Additional protection for all low voltage (LV) circuits by RCD not exceeding 30 mA (701.411.3.3)										C3 (see section K)	Yes		
6.2	Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5)										✓	No		
6.3	Shaver sockets comply with BS EN 61558-2-5 formerly BS 3535 (701.512.3)										✓	No		
6.4	Presence of supplementary bonding conductors, unless not required by BS 7671:2018 (701.415.2)										✓	No		
6.5	Low voltage (e.g. 230 volt) socket-outlets sited at least 3 m from zone 1 (701.512.3)										✓	No		
6.6	Suitability of equipment for external influences for installed location in terms of IP rating (701.512.2)										✓	No		
6.7	Suitability of accessories and controlgear etc. for a particular zone (701.512.3)										✓	No		
6.8	Suitability of current-using equipment for particular position within the location (701.55)										✓	No		
7.0	OTHER PART 7 SPECIAL INSTALLATIONS OR LOCATIONS													
7.1	List all other special installations or locations present, if any. (Record separately the results of particular inspections applied.)									Number of locations	0	No		

Inspected By	
Name: MartinDunkin	Date: 04/12/2020
Signature: 	

Board Details

TO BE COMPLETED IN EVERY CASE		ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION			
Location of Distribution Board	GF STORE NEW BLOCK	Supply to distribution board is from:	SubMains(SF8, 1/TP)		Associated RCD (if any)
Distribution board designation	DB9	No of phases	3	Nominal Voltage	400 V
		Overcurrent protective device for the distribution circuit	Type BS(EN)		88-2 Fuse HRC
			Rating	63	A
					BS(EN) N/A
					RCD No of Poles N/A
					RCD Rating N/A mA

Circuit Details

Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times (s)	Overcurrent protective device					RCD	Maximum permitted Zs (Ω)
					Live mm ²	cpc mm ²		BS(EN)	AFDD	Type	Rating (A)	Short circuit capacity (kA)		
1/L1	Lights G 16,18,20-22	B	B	10	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18
1/L2	Lights G11-13	B	B	6	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18
1/L3	Ring cct G22-25	B	B	8	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68
2/L1	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L2	Lights G14-15	B	B	4	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18
2/L3	hand drier G8	B	B	1	2.5	2.5	0.4	3871 MCB		3	16	10	30	1.36
3/L1	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L2	Ring cct G7-9	B	B	6	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68
3/L3	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L1	Ring cct G11-13	B	B	6	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68
4/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L3	Lights G7-9,CORR	B	B	11	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18
5/L1	Ring cct G14-16,31	B	B	6	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68
5/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L3	Lights G9/corridor	B	B	6	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18
6/L1	Ring cct G 32-34	B	B	4	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68
6/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L3	Lights G4-6,stairs	B	B	4	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18
7/L1	hand drier G34	B	B	1	2.5	2.5	0.4	3871 MCB		3	16	10	30	1.36
7/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L3	lights G2-3	B	B	4	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18
8/L1	Lights G22,24,26	B	B	6	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18
8/L2	Ring cct G35-37,corr	B	B	6	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68
8/L3	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-

Wiring Code

A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

TO BE COMPLETED IN EVERY CASE		TEST INSTRUMENTS (SERIAL NUMBERS) USED	
Correct supply polarity confirmed <input checked="" type="checkbox"/>	Phase sequence confirmed (where appropriate) <input checked="" type="checkbox"/>	Earth fault loop impedance <input type="text" value="223891MD"/>	RCD <input type="text" value="223891MD"/>
Supplementary Conductors <input checked="" type="checkbox"/>		Insulation resistance <input type="text" value="223891MD"/>	Multi-function <input type="text" value="N/A"/>
ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION		Continuity <input type="text" value="223891MD"/>	Other <input type="text" value="N/A"/>
Zs <input type="text" value=".2"/> Ω	lpf <input type="text" value="2.38"/> kA		
Operating times of associated RCD (if any) At I Δ n <input type="text" value="N/A"/> ms			

Details of circuits and/or equipment vulnerable to damage

NONE

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance					Polarity (✓)	Maximum measured earth fault loop impedance Ω	RCD			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Test Voltage	Live/Live MΩ	Live/Neutral MΩ	Live/Earth MΩ	Earth/Neutral MΩ			Disconnection time D (ms)	Test button operation	AFDD Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)											
1/L1	N/A	N/A	N/A	.45	N/A	500	N/A	200	200	200	✓	.65	N/A	N/A		NO
1/L2	N/A	N/A	N/A	.49	N/A	500	N/A	200	200	200	✓	.49	N/A	N/A		NO
1/L3	.66	.66	.66	.33	N/A	500	N/A	200	200	200	✓	.45	32/9	✓		NO
2/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L2	N/A	N/A	N/A	.69	N/A	500	N/A	200	200	200	✓	.89	N/A	N/A		NO
2/L3	N/A	N/A	N/A	.46	N/A	500	N/A	200	200	200	✓	.66	26/18	✓		NO
3/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L2	.68	.68	.68	.34	N/A	500	N/A	200	200	200	✓	.36	31/12	✓		NO
3/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L1	.69	.69	.69	.35	N/A	500	N/A	200	200	200	✓	.37	30/10	✓		NO
4/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L3	N/A	N/A	N/A	.16	N/A	500	N/A	200	200	200	✓	.36	N/A	N/A		NO
5/L1	.63	.63	.63	.31	N/A	500	N/A	200	200	200	✓	.38	26/10	✓		NO
5/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L3	N/A	N/A	N/A	.41	N/A	500	N/A	200	200	200	✓	.61	N/A	N/A		NO
6/L1	.74	.74	.74	.37	N/A	500	N/A	200	200	200	✓	.37	29/10	✓		NO
6/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L3	N/A	N/A	N/A	.68	N/A	500	N/A	200	200	200	✓	.88	N/A	N/A		NO
7/L1	N/A	N/A	N/A	.21	N/A	500	N/A	200	200	200	✓	.41	29/10	✓		NO
7/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L3	N/A	N/A	N/A	.38	N/A	500	N/A	200	200	200	✓	.58	N/A	N/A		NO
8/L1	N/A	N/A	N/A	.43	N/A	500	N/A	200	200	200	✓	.63	N/A	N/A		NO
8/L2	.66	.66	.66	.33	N/A	500	N/A	200	200	200	✓	.35	16/7	✓		NO
8/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	Approved electrician
Name	MartinDunkin	Date of testing	03/12/2020

Board Details		TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of Distribution Board	GF STORE NEW BLOCK	Supply to distribution board is from:	SubMains(SF8, 1/TP)
Distribution board designation	DB9	No of phases	3
		Nominal Voltage	400 V
		Overcurrent protective device for the distribution circuit	
		Type BS(EN)	88-2 Fuse HRC
		Rating	63 A
		Associated RCD (if any)	
		BS(EN)	N/A
		RCD No of Poles	N/A
		RCD Rating	N/A mA

Circuit Details															
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times (s)	Overcurrent protective device					RCD	Maximum permitted Zs (Ω)	
					Live mm ²	cpc mm ²		BS(EN)	AFDD	Type	Rating (A)	Short circuit capacity (kA)			Operating current (ΔIn)
9/L1	Lights G28-30	B	B	6	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
9/L2	Lights G32-34	B	B	4	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
9/L3	hand drier G7	B	B	1	2.5	2.5	0.4	3871 MCB		3	16	10	30	1.36	
10/L1	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-	
10/L2	Lights G32-34	B	B	4	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
10/L3	Water heater G7	B	B	1	2.5	2.5	0.4	3871 MCB		3	16	10	30	1.36	
11/L1	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-	
11/L2	Lights corridor	B	B	6	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
11/L3	Water heater	B	B	1	2.5	2.5	0.4	3871 MCB		3	16	10	30	1.36	
12/L1	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-	
12/L2	gas controll vv	B	B	1	16	16	0.4	3871 MCB		3	40	10	N/A	0.54	
12/L3	gate supply	A	B	1	2.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
13/L1	no imformation	B	B	0	2.5	2.5	0.4	3871 MCB		3	16	10	30	1.36	
13/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-	
13/L3	Lights	B	B	4	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
14/L1	Ring cct G6	B	B	4	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68	
14/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-	
14/L3	Lights G35-37	B	B	6	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
15/L1	Fire Alarm	B	B	1	1.5	1.5	0.4	3871 MCB		3	16	10	30	1.36	
15/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-	
15/L3	Sewerage controll	B	B	1	2.5	2.5	0.4	3871 MCB		3	20	10	N/A	1.09	
16/L1	DB10	B	B	1	10	10	5	60898 MCB		C	50	10	N/A	0.44	
16/L2	Bt equipment	B	B	1	2.5	2.5	0.4	3871 MCB		3	16	10	30	1.36	
16/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

TO BE COMPLETED IN EVERY CASE	TEST INSTRUMENTS (SERIAL NUMBERS) USED
Correct supply polarity confirmed <input checked="" type="checkbox"/> Phase sequence confirmed (where appropriate) <input checked="" type="checkbox"/> Supplementary Conductors <input checked="" type="checkbox"/>	Earth fault loop impedance <input type="text" value="223891MD"/> RCD <input type="text" value="223891MD"/>
ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION	Insulation resistance <input type="text" value="223891MD"/> Multi-function <input type="text" value="N/A"/>
Zs <input type="text" value=".2"/> Ω Ip <input type="text" value="2.38"/> kA Operating times of associated RCD (if any) At I Δ n <input type="text" value="N/A"/> ms	Continuity <input type="text" value="223891MD"/> Other <input type="text" value="N/A"/>

Details of circuits and/or equipment vulnerable to damage

NONE

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance					Polarity (✓)	Maximum measured earth fault loop impedance Ω	RCD			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Test Voltage	Live/Live MΩ	Live/Neutral MΩ	Live/Earth MΩ	Earth/Neutral MΩ			Disconnection time (ms)	Test button operation	AFDD Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)											
9/L1	N/A	N/A	N/A	.24	N/A	500	N/A	200	200	200	✓	.44	N/A	N/A		NO
9/L2	N/A	N/A	N/A	.26	N/A	500	N/A	200	200	200	✓	.46	N/A	N/A		NO
9/L3	N/A	N/A	N/A	.24	N/A	500	N/A	200	200	200	✓	.44	29/10	✓		NO
10/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/L2	N/A	N/A	N/A	.27	N/A	500	N/A	200	200	200	✓	.47	N/A	N/A		NO
10/L3	N/A	N/A	N/A	.24	N/A	500	N/A	200	200	200	✓	.44	26/18	✓		NO
11/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11/L2	N/A	N/A	N/A	.34	N/A	500	N/A	200	200	200	✓	.54	N/A	N/A		NO
11/L3	N/A	N/A	N/A	.25	N/A	500	N/A	200	200	200	✓	.45	29/12	✓		NO
12/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/L2	N/A	N/A	N/A	0	N/A	500	N/A	200	200	200	✓	LIM	N/A	N/A		NO
12/L3	N/A	N/A	N/A	0	N/A	500	N/A	200	200	200	✓	LIM	N/A	N/A		NO
13/L1	N/A	N/A	N/A	0	N/A	500	N/A	200	200	200	✓	LIM	LIM	LIM		NO
13/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
13/L3	N/A	N/A	N/A	.37	N/A	500	N/A	200	200	200	✓	.57	N/A	N/A		NO
14/L1	.41	.41	.41	.21	N/A	500	N/A	200	200	200	✓	.43	26/11	✓		NO
14/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/L3	N/A	N/A	N/A	.38	N/A	500	N/A	200	200	200	✓	.58	N/A	N/A		NO
15/L1	N/A	N/A	N/A	0	N/A	250	N/A	200	200	200	✓	LIM	LIM	LIM		NO
15/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
15/L3	N/A	N/A	N/A	.35	N/A	N/A	N/A	200	200	200	✓	.55	N/A	N/A		NO
16/L1	N/A	N/A	N/A	0	N/A	N/A	N/A	200	200	200	✓	LIM	N/A	N/A		NO
16/L2	N/A	N/A	N/A	0	N/A	N/A	N/A	200	200	200	✓	LIM	LIM	LIM		NO
16/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature <input type="text" value="MartinDunkin"/>	Position <input type="text" value="Approved electrician"/>
Name <input type="text" value="MartinDunkin"/>	Date of testing <input type="text" value="03/12/2020"/>

Board Details		TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of Distribution Board	ACF PORTACABIN	Supply to distribution board is from:	SubMains(DB G1, 2/TP)
Distribution board designation	DBACF	No of phases	3
		Nominal Voltage	400 V
		Overcurrent protective device for the distribution circuit	
		Type BS(EN)	60898 MCB C
		Rating	63 A
		Associated RCD (if any)	
		BS(EN)	61008 RCD
		RCD No of Poles	4
		RCD Rating	30 mA

Circuit Details		Overcurrent protective device											RCD	
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times (s)	BS(EN)	AFDD	Type	Rating (A)	Short circuit capacity (kA)	Operating current (ΔIn)	Maximum permitted Zs (Ω)
					Live mm ²	cpc mm ²								
1/L1	kitchen socket	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
1/L2	heater room 8	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
1/L3	heater room 2	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
2/L1	Socket room 5	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
2/L2	heater room 4	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
2/L3	heater room 8	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
3/L1	Socket room 3	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
3/L2	heater room5	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
3/L3	heater room 12	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
4/L1	Socket room 7	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
4/L2	Lights 4,,6	B	B	4	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
4/L3	Lights room 9	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
5/L1	heater room 8	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
5/L2	heater room 6	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
5/L3	Socket room 2	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
6/L1	Socket room 8	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
6/L2	Wc heaters	B	B	2	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
6/L3	hand driers	B	B	3	2.5	1.5	0.4	3871 MCB		2	30	10	30	1.04
7/L1	Socket by db	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
7/L2	Lights room 8	B	B	3	2.5	1.5	0.4	3871 MCB		2	5	10	30	6.24
7/L3	heater room 7	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
8/L1	Socket room 5	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
8/L2	Water heater kitchen	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08
8/L3	heater room 3	B	B	1	2.5	1.5	0.4	3871 MCB		2	15	10	30	2.08

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

TO BE COMPLETED IN EVERY CASE		TEST INSTRUMENTS (SERIAL NUMBERS) USED	
Correct supply polarity confirmed <input checked="" type="checkbox"/>	Phase sequence confirmed (where appropriate) <input checked="" type="checkbox"/>	Earth fault loop impedance <input type="text" value="223891MD"/>	RCD <input type="text" value="223891MD"/>
Supplementary Conductors <input checked="" type="checkbox"/>		Insulation resistance <input type="text" value="223891MD"/>	Multi-function <input type="text" value="N/A"/>
ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION		Continuity <input type="text" value="223891MD"/>	Other <input type="text" value="N/A"/>
Zs <input type="text" value=".34"/> Ω	lpf <input type="text" value="1.26"/> kA		
Operating times of associated RCD (if any) At I Δ n <input type="text" value="N/A"/> ms			

Details of circuits and/or equipment vulnerable to damage

NONE

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance					Polarity (✓)	Maximum measured earth fault loop impedance Ω	RCD			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Test Voltage	Live/Live MΩ	Live/Neutral MΩ	Live/Earth MΩ	Earth/Neutral MΩ			Disconnection time (ms)	Test button operation	AFDD Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)											
1/L1	N/A	N/A	N/A	.52	N/A	500	N/A	200	200	200	✓	.86	97/21	✓		NO
1/L2	N/A	N/A	N/A	.62	N/A	500	N/A	200	200	200	✓	.96	97/21	✓		NO
1/L3	N/A	N/A	N/A	.5	N/A	500	N/A	200	200	200	✓	.84	97/21	✓		NO
2/L1	N/A	N/A	N/A	.51	N/A	500	N/A	200	200	200	✓	.85	97/21	✓		NO
2/L2	N/A	N/A	N/A	.54	N/A	500	N/A	200	200	200	✓	.88	97/21	✓		NO
2/L3	N/A	N/A	N/A	.6	N/A	500	N/A	200	200	200	✓	.94	97/21	✓		NO
3/L1	N/A	N/A	N/A	.44	N/A	500	N/A	200	200	200	✓	.78	97/21	✓		NO
3/L2	N/A	N/A	N/A	.52	N/A	500	N/A	200	200	200	✓	.86	97/21	✓		NO
3/L3	N/A	N/A	N/A	.54	N/A	500	N/A	200	200	200	✓	.88	97/21	✓		NO
4/L1	N/A	N/A	N/A	.46	N/A	500	N/A	200	200	200	✓	.8	97/21	✓		NO
4/L2	N/A	N/A	N/A	.79	N/A	500	N/A	200	200	200	✓	1.13	97/21	✓		NO
4/L3	N/A	N/A	N/A	.85	N/A	500	N/A	200	200	200	✓	1.19	97/21	✓		NO
5/L1	N/A	N/A	N/A	.52	N/A	500	N/A	200	200	200	✓	.86	97/21	✓		NO
5/L2	N/A	N/A	N/A	.5	N/A	500	N/A	200	200	200	✓	.84	97/21	✓		NO
5/L3	N/A	N/A	N/A	.34	N/A	500	N/A	200	200	200	✓	.68	97/21	✓		NO
6/L1	N/A	N/A	N/A	.62	N/A	500	N/A	200	200	200	✓	.96	97/21	✓		NO
6/L2	N/A	N/A	N/A	.54	N/A	500	N/A	200	200	200	✓	.88	97/21	✓		NO
6/L3	N/A	N/A	N/A	.3	N/A	500	N/A	200	200	200	✓	.64	97/21	✓		NO
7/L1	N/A	N/A	N/A	.15	N/A	500	N/A	200	200	200	✓	.49	97/21	✓		NO
7/L2	N/A	N/A	N/A	.78	N/A	500	N/A	200	200	200	✓	1.12	97/21	✓		NO
7/L3	N/A	N/A	N/A	.5	N/A	500	N/A	200	200	200	✓	.84	97/21	✓		NO
8/L1	N/A	N/A	N/A	.54	N/A	500	N/A	200	200	200	✓	.88	97/21	✓		NO
8/L2	N/A	N/A	N/A	.45	N/A	500	N/A	200	200	200	✓	.79	97/21	✓		NO
8/L3	N/A	N/A	N/A	.42	N/A	500	N/A	200	200	200	✓	.76	97/21	✓		NO

Tested By

Signature		Position	Approved electrician
Name	MartinDunkin	Date of testing	04/12/2020

Board Details		TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of Distribution Board	FIRST FLOOR F26 NEW BLOCK	Supply to distribution board is from: SubMains(SF10, 1/TP)	Associated RCD (if any)
Distribution board designation	DB11	No of phases: 3 Nominal Voltage: 400 V	BS(EN): N/A
		Overcurrent protective device for the distribution circuit	RCD No of Poles: N/A
		Type BS(EN): 88-2 Fuse HRC Rating: 63 A	RCD Rating: N/A mA

Circuit Details															
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times (s)	Overcurrent protective device					RCD		Maximum permitted Zs (Ω)
					Live mm ²	cpc mm ²		BS(EN)	AFDD	Type	Rating (A)	Short circuit capacity (kA)	Operating current (ΔIn)		
1/L1	Ring cct F07-10	A	B	6	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68	
1/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-	
1/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
2/L1	Ring cct corridor	A	B	6	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68	
2/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-	
2/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
3/L1	Ring cct F06 area	A	B	6	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68	
3/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-	
3/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
4/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
4/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
4/L3	Ring cct F02-3	A	B	6	2.5	2.5	0.4	3871 MCB		1	32	10	30	1.70	
5/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
5/L2	Ring cct F29-30	A	B	6	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68	
5/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
6/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
6/L2	Lights F25	A	B	8	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
6/L3	Lights F06	A	B	4	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
7/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
7/L2	Lights F27-28	A	B	3	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
7/L3	Lights	A	B	4	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
8/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
8/L2	Lights corridor	A	B	5	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
8/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

TO BE COMPLETED IN EVERY CASE		TEST INSTRUMENTS (SERIAL NUMBERS) USED	
Correct supply polarity confirmed <input checked="" type="checkbox"/>	Phase sequence confirmed (where appropriate) <input checked="" type="checkbox"/>	Earth fault loop impedance <input type="text" value="223891MD"/>	RCD <input type="text" value="223891MD"/>
Supplementary Conductors <input checked="" type="checkbox"/>		Insulation resistance <input type="text" value="223891MD"/>	Multi-function <input type="text" value="N/A"/>
ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION		Continuity <input type="text" value="223891MD"/>	Other <input type="text" value="N/A"/>
Zs <input type="text" value=".2"/> Ω	lpf <input type="text" value="2.42"/> kA		
Operating times of associated RCD (if any) At I Δ n <input type="text" value="N/A"/> ms			

Details of circuits and/or equipment vulnerable to damage

NONE

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance					Polarity (✓)	Maximum measured earth fault loop impedance Ω	RCD			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Test Voltage	Live/Live MΩ	Live/Neutral MΩ	Live/Earth MΩ	Earth/Neutral MΩ			Disconnection time (ms)	Test button operation	AFDD Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)											
1/L1	.97	.97	.97	.48	N/A	N/A	N/A	200	200	200	✓	.44	29/8	✓		NO
1/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L1	.66	.66	.66	.33	N/A	500	N/A	200	200	200	✓	.46	28/18	✓		NO
2/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	.81	.81	.81	.41	N/A	500	N/A	200	200	200	✓	.58	27/25	✓		NO
3/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L3	.51	.51	.51	.26	N/A	500	N/A	200	200	200	✓	.59	36/14	✓		NO
5/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L2	.83	.83	.83	.42	N/A	500	N/A	200	200	200	✓	.57	29/11	✓		NO
5/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L2	N/A	N/A	N/A	.3	N/A	500	N/A	200	200	200	✓	.5	N/A	N/A		NO
6/L3	N/A	N/A	N/A	.24	N/A	500	N/A	200	200	200	✓	.44	N/A	N/A		NO
7/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L2	N/A	N/A	N/A	.29	N/A	500	N/A	200	200	200	✓	.49	N/A	N/A		NO
7/L3	N/A	N/A	N/A	.26	N/A	500	N/A	200	200	200	✓	.46	N/A	N/A		NO
8/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L2	N/A	N/A	N/A	.53	N/A	500	N/A	200	200	200	✓	.73	N/A	N/A		NO
8/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	Approved electrician
Name	MartinDunkin	Date of testing	04/12/2020

Board Details		TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of Distribution Board	FIRST FLOOR F26 NEW BLOCK	Supply to distribution board is from:	SubMains(SF10, 1/TP)
Distribution board designation	DB11	No of phases	3
		Nominal Voltage	400 V
		Overcurrent protective device for the distribution circuit	
		Type BS(EN)	88-2 Fuse HRC
		Rating	63 A
		Associated RCD (if any)	
		BS(EN)	N/A
		RCD No of Poles	N/A
		RCD Rating	N/A mA

Circuit Details															
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times (s)	Overcurrent protective device					RCD		Maximum permitted Zs (Ω)
					Live mm ²	cpc mm ²		BS(EN)	AFDD	Type	Rating (A)	Short circuit capacity (kA)	Operating current (ΔIn)		
9/L1	Ring cct lec room	A	F	4	2.5	2.5	0.4	3871 MCB		3	32	10	30	0.68	
9/L2	hand drier	A	B	1	2.5	2.5	0.4	3871 MCB		3	16	10	30	1.36	
9/L3	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-	-	
10/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
10/L2	no information	A	B	0	2.5	2.5	0.4	3871 MCB		3	16	10	30	1.36	
10/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
11/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
11/L2	Water heater	A	B	1	2.5	2.5	0.4	3871 MCB		3	16	10	30	1.36	
11/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
12/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
12/L2	Lights F07-8	A	B	2	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
12/L3	Lights F29-28	A	B	4	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
13/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
13/L2	Lights F08	A	B	2	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
13/L3	Lights stairs area	A	B	6	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
14/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
14/L2	Lights wcs	A	B	4	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
14/L3	Lights corridor	A	B	6	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
15/L1	Lights	A	B	4	1.5	1.5	0.4	3871 MCB		3	10	10	N/A	2.18	
15/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
15/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
16/L1	Sub Mains(DB 11A)	A	B	1	10	10	0.4	3871 MCB		1	45	10	N/A	1.21	
16/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	
16/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-	

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

TO BE COMPLETED IN EVERY CASE		TEST INSTRUMENTS (SERIAL NUMBERS) USED	
Correct supply polarity confirmed <input checked="" type="checkbox"/>	Phase sequence confirmed (where appropriate) <input checked="" type="checkbox"/>	Earth fault loop impedance <input type="text" value="223891MD"/>	RCD <input type="text" value="223891MD"/>
Supplementary Conductors <input checked="" type="checkbox"/>		Insulation resistance <input type="text" value="223891MD"/>	Multi-function <input type="text" value="N/A"/>
ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION		Continuity <input type="text" value="223891MD"/>	Other <input type="text" value="N/A"/>
Zs <input type="text" value=".2"/> Ω	lpf <input type="text" value="2.42"/> kA		
Operating times of associated RCD (if any) At I Δ n <input type="text" value="N/A"/> ms			

Details of circuits and/or equipment vulnerable to damage

NONE

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance					Polarity (✓)	Maximum measured earth fault loop impedance Ω	RCD			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Test Voltage	Live/Live MΩ	Live/Neutral MΩ	Live/Earth MΩ	Earth/Neutral MΩ			Disconnection time (ms)	Test button operation	AFDD Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)											
9/L1	.47	.47	.47	.24	N/A	500	N/A	200	200	200	✓	.51	28/18	✓		NO
9/L2	N/A	N/A	N/A	.49	N/A	500	N/A	200	200	200	✓	.69	28/19	✓		NO
9/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/L2	N/A	N/A	N/A	0	N/A	500	N/A	200	200	200	✓	lim	lim	LIM		NO
10/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11/L2	N/A	N/A	N/A	.46	N/A	500	N/A	200	200	200	✓	.66	38/18	LIM		NO
11/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/L2	N/A	N/A	N/A	.19	N/A	500	N/A	200	200	200	✓	.39	N/A	N/A		NO
12/L3	N/A	N/A	N/A	.16	N/A	500	N/A	200	200	200	✓	.36	N/A	N/A		NO
13/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
13/L2	N/A	N/A	N/A	.2	N/A	500	N/A	200	200	200	✓	.4	N/A	N/A		NO
13/L3	N/A	N/A	N/A	.19	N/A	500	N/A	200	200	200	✓	.39	N/A	N/A		NO
14/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/L2	N/A	N/A	N/A	.16	N/A	500	N/A	200	200	200	✓	.36	N/A	N/A		NO
14/L3	N/A	N/A	N/A	.21	N/A	500	N/A	200	200	200	✓	.41	N/A	N/A		NO
15/L1	N/A	N/A	N/A	.28	N/A	500	N/A	200	200	200	✓	.48	N/A	N/A		NO
15/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
15/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16/L1	N/A	N/A	N/A	.05	N/A	500	N/A	N/A	N/A	N/A	✓	.25	N/A	N/A		NO
16/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	Approved electrician
Name	MartinDunkin	Date of testing	04/12/2020

Operational Limitations including the reasons, Continued. from page 1

BUILDING. UNABLE TO TEST CARETAKERS FLAT DUE TO COVID RESTRICTIONS. ESSENTIAL SERVICES NOT ISOLATED OR TESTED. PHONES,ALARMS ETC

Observations Continued from Page 2

Item No	Description	Code
	NO INFORMATION	
3	LIGHT IN GARAGE STORE 3 FLASHING	C3
4	4.0 CONSUMER UNIT(S) / DISTRIBUTION BOARD(S) 4.21 Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1), Comment: DB WASHDOWN CIRCUIT 4 WAS LOOSE IN MCB TERMINAL. RE TERMINATED AT TIME OF TEST	C3
5	6.0 LOCATION(S) CONTAINING A BATH OR SHOWER 6.1 Additional protection for all low voltage (LV) circuits by RCD not exceeding 30 mA (701.411.3.3), Comment: LIGHTS IN SHOWER ROOMS NOT RCD PROTECTED.	C3

Code Key

- C1 - Danger present. Risk of injury. Immediate remedial action required
- C2 - Potentially dangerous - urgent remedial action required
- C3 - Improvement recommended
- FI - Further investigation required without delay

Page 3/4 Schedule Comments

5.0 FINAL CIRCUITS, 5.12.1 For all socket-outlets of rating 32 A or less, unless an exception is permitted (411.3.3),
Comments: SOCKET OUTLETS FIRST FLOOR OLD BLOCK HAVE NO RCD PROTECTION.

✓ - Acceptable Condition.

CONDITION REPORT GUIDANCE FOR RECIPIENTS
(to be appended to the Report)

This Report is an important and valuable document which should be retained for future reference.

1. The purpose of this Report is to confirm, so far as reasonably practicable, whether or not the electrical installation is in a satisfactory condition for continued service (see Section E). The Report should identify any damage, deterioration, defects and/or conditions which may give rise to danger (see Section K).
2. The person ordering the Report should have received the 'original' Report and the inspector should have retained a duplicate.
3. The 'original' Report should be retained in a safe place and be made available to any person inspecting or undertaking work on the electrical installation in the future. If the property is vacated, this Report will provide the new owner/occupier with details of the condition of the electrical installation at the time the Report was issued.
4. Where the installation incorporates a residual current device (RCD) there should be a notice at or near the device stating that it should be tested six-monthly. **For safety reasons it is important that this instruction is followed.**
5. Section D (Extent and Limitations) should identify fully the extent of the installation covered by this Report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the Report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.
6. Some operational limitations such as inability to gain access to parts of the installation or an item of equipment may have been encountered during the inspection. The inspector should have noted these in Section D.
7. For items classified in Section K as C1 ('Danger present'), **the safety of those using the installation is at risk**, and it is recommended that a skilled person or persons competent in electrical installation work undertakes the necessary remedial work immediately.
8. For items classified in Section K as C2 ('Potentially dangerous'), **the safety of those using the installation may be at risk** and it is recommended that a skilled person or persons competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.
9. Where it has been stated in Section K that an observation requires further investigation (code F1) the inspection has revealed an apparent deficiency which may result in a code C1 or C2, and could not, due to the extent or limitations of the inspection, be fully identified. Such observations should be investigated without delay. A further examination of the installation will be necessary, to determine the nature and extent of the apparent deficiency (see Section F).
10. For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The recommended date by which the next inspection is due is stated in Section F of the Report under 'Recommendations' and on a label at or near to the consumer unit/distribution board.