

A. Details of the Client/Person Ordering the Report Client: <input type="text" value="Wessex RFCA"/> Address: <input type="text" value="Mount House"/> <input type="text" value="Mount Street"/> <input type="text" value="Taunton"/> <input type="text" value="Devon"/> <input type="text" value="TA1 3QE"/>		B. Reason for Producing this Report Purpose of this report: <input type="text" value="5 yearly periodic electrical test and inspection report for insurance purposes"/> Date(s) on which Inspection: <input type="text" value="27/11/2017"/> and testing was carried out	
C. Details of the Installation which is the Subject of this Report Installation: <input type="text" value="Wyvern Barracks Building 7"/> Occupier: <input type="text" value="Building 7"/> Address: <input type="text" value="Wyvern Barracks"/> <input type="text" value="Barrack Road"/> <input type="text" value="Exeter"/> <input type="text" value="Devon"/> <input type="text" value="EX2 6AE"/> Record of Installation available: <input checked="" type="checkbox"/> Records held By: <input type="text" value="Wessex RFCA"/>		Domestic <input type="text" value="N/A"/> Commercial <input type="text" value="N/A"/> Industrial <input type="text" value="N/A"/> Description of premises: Other: <input type="text" value="Military Building"/> Estimated age of wiring system: <input type="text" value="25"/> yrs Evidence of alterations or additions: <input checked="" type="checkbox"/> If yes estimated Age <input type="text" value="5"/> yrs Date of previous inspection: <input type="text" value="10/07/2012"/>	
D. Extent and Limitations Inspection and Testing Extent of Electrical Installation covered by this report: <input type="text" value="Full periodic electrical test and inspection report in accordance --See Additional Page--"/> Operational Limitations including the reasons (See page No <input type="text" value="N/A"/>) <input type="text" value="None"/>		Agreed limitations including the reasons (See regulation 634.2) <input type="text" value="Ze reading is with main earthing conductor connected as unable --See Additional Page--"/> Agreed with name <input type="text" value="Wessex RFCA"/>	
This inspection and testing detailed in this report and accompanying schedules have been carried out in accordance with BS7671:2008 (IET Wiring Regulations) as amended to <input type="text" value="July 2015"/> It should be noted that cables concealed within trunking and conduits, under floors, in roof spaces, and generally within the fabric of the building or underground, have NOT been inspected unless specifically agreed between the client and inspector prior to the inspection. An inspection should be made within an accessible roof space housing other electrical equipment.			
E. Summary of the Condition of the Installation <input type="text" value="The installation would benefit if all sockets were RCD protected. Some DBs should be replaced to meet current regulations. DBs --See Additional Page--"/> Overall assessment of the installation <input type="text" value="Unsatisfactory"/> *An unsatisfactory assessment indicates that dangerous (code C1) and/or potentially dangerous (code C2) conditions have been identified.		General condition of the installations (In terms of electrical safety)	
F. Recommendations Where the overall assessment of the suitability of the installation for continued use above is stated as UNSATISFACTORY, I recommend that any observations classified as 'Danger present' (code C1) or 'Potentially dangerous' (code C2) are acted upon as a matter of urgency. Investigation without delay is recommended for observations identified as 'further investigation required' (code F1). Observation classified as 'Improvement recommended' (code C3) should be given due consideration. Subject to the necessary remedial action being taken I recommend that the installation is further inspected and tested by <input type="text" value="27/11/2022"/>			
G. Declaration I, <input type="text" value="Lewis Conabeer"/> , being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by My signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report, including the observations and attached schedules, provides an accurate assessment of the condition of the electrical installation taking into account the stated extent and limitations in section D of this report.		Trading Title and address <input type="text" value="I J Cannings & Son Ltd., Stratford House Water Bridge Court, Matford Park Road, Exeter, Devon, EX2 8EX"/> NICEIC Enrolment Number <input type="text" value="9140"/> Branch No. (If Applicable) <input type="text" value="N/A"/>	
Inspected and tested by: Name <input type="text" value="Lewis Conabeer"/> Position <input type="text" value="Approved Electrician"/> Signature <input type="text" value="Lewis Conabeer"/> Date <input type="text" value="11/01/2018"/>		Report authorised for issue by: Name <input type="text" value="David Tucker"/> Position <input type="text" value="Qualified Supervisor"/> Signature <input type="text" value="David Tucker"/> Date <input type="text" value="11/01/2018"/>	
H. Schedule(s) The attached schedule(s) are part of this document and this report is valid only when they are attached to it. <input type="text" value="16"/> Schedule(s) of inspection and <input type="text" value="16"/> Schedule(s) of test results are attached			

I. Supply Characteristics and Earthing Arrangements				Nature of Supply Parameters		Supply protective device	
Earthing Arrangements		Number and Type of Live Conductors					
TN-S	N/A	a.c.	<input checked="" type="checkbox"/>	d.c.	N/A	Nominal Voltage $U^{(1)}$	400 V
TN-C-S	<input checked="" type="checkbox"/>	1-Phase (2 wire)	N/A	1-Phase (3 wire)	N/A	Nominal Voltage $U_0^{(1)}$	230 V
TN-C	N/A	2-Phase (3 wire)	N/A	3 Wire	N/A	Nominal frequency $f^{(1)}$	50 Hz
TT	N/A	3-Phase (3 wire)	N/A	3-Phase (4 wire)	<input checked="" type="checkbox"/>	Prospective fault current $I_{pf}^{(2)}$	2.46 kA
IT	N/A	Other	N/A		Other	External loop impedance $Z_e^{(2)}$	0.18 Ω
Confirmation of supply polarity				<input checked="" type="checkbox"/>		Number of supplies	1
						(Note: (1) by enquiry, (2) by enquiry or by measurement)	
						BS(EN)	88-2 Fuse HRC
						Type	gG
						Nominal current rating	200 A
						Short circuit capacity	80 kA

J. Particulars of Installation Referred to in the Report			
Means of earthing		Details of installation Earth Electrode (where applicable)	
Distributor's facility	<input checked="" type="checkbox"/>	Type (e.g. rod(s), tape etc.)	N/A
Installation earth electrode	N/A	Resistance to Earth	N/A Ω
		Location	N/A
		Method of measurement	N/A

Main Protective Conductors		Tick boxes and enter details as applicable	
Earthing Conductor	Material: Copper	csa: 70 mm ²	Connection and Continuity Verified <input checked="" type="checkbox"/>
Main protective bonding conductors	Material: Copper	csa: 50 mm ²	Connection and Continuity Verified <input checked="" type="checkbox"/>
Bonding of Incoming Service		Maximum Demand (Load)	
Water installation pipes	<input checked="" type="checkbox"/>	Gas installation pipes	<input checked="" type="checkbox"/>
Oil installation pipes	N/A	Structural Steel	<input checked="" type="checkbox"/>
		Lightning protection	<input checked="" type="checkbox"/>
Other incoming service(s)		Please State	
N/A		200 Amps	
		Protective measure(s) against electric shock	
		ADS	

Main Switch / Switch-Fuse / Circuit-Breaker / RCD					
Location	N/A		Current rating	N/A A	
Type BS(EN)	N/A	No of poles	N/A	Fuse/Device rating or setting	
Supply Conductors material	N/A	Supply Conductors csa	N/A mm ²	Voltage rating	N/A V
				if RCD main switch	
				Rated residual operation current, $I_{\Delta n}$	N/A mA
				Rated time delay	N/A ms
				RCD Operating time at, $I_{\Delta n}$	N/A ms

K. Observations		
Referring to the attached schedule(s) of Inspection and Test Results, and subject to the limitations specified at the Extent and Limitations of the Inspection and testing section.		
No remedial action is required.	N/A	The following observations are made <input checked="" type="checkbox"/>
Item No	Observations	Code
1	4 CONSUMER UNIT (S) / DISTRIBUTION BOARD(S) 4.18 RCD(s) provided for fault protection – includes RCBOs(411.4.9; 411.5.2; 531.2)	C3
2	4 CONSUMER UNIT (S) / DISTRIBUTION BOARD(S) 4.19 RCD(s) provided for additional protection - includes RCBOs (411.3.3; 415.1)	C3
3	5 FINAL CIRCUITS 5.12.1 For all socket-outlets of rating 20 A or less, unless an exception is permitted	C3
--Observations continue on continuation sheet(s)--		
One of the following codes, as appropriate, has been allocated to each of the observations made above to indicate to the person(s) responsible for the installation the degree of urgency for remedial action.		
C1 - Danger present. Risk of injury. Immediate remedial action required	<input type="text" value="0"/>	
C2 - Potentially dangerous - urgent remedial action required	<input type="text" value="10"/>	
C3 - Improvement recommended	<input type="text" value="12"/>	
FI - Further investigation required without delay	<input type="text" value="2"/>	

CONDITION REPORT INSPECTION SCHEDULE FOR DOMESTIC AND SIMILAR PREMISES WITH UP TO 100A SUPPLY


Note: this form is suitable for many types of smaller installations not exclusively domestic.

Outcomes	Acceptable condition	✓	Unacceptable condition	State C1 or C2	Improvement recommended	State C3	Further investigation	FI	Not verified	N/V	Limitation	LIM	Not applicable	N/A
Item No	Description										Outcome	Comments		
1.0	DISTRIBUTOR'S / SUPPLY INTAKE EQUIPMENT													
1.1	Condition of service cable										✓	No		
1.2	Condition of Service head										✓	No		
1.3	Condition of distributor's earthing arrangement										✓	No		
1.4	Condition of meter tails - Distributor/Consumer										✓	No		
1.5	Condition of metering equipment										✓	No		
1.6	Condition of Isolator (where present)										✓	No		
2.0	PRESENCE OF ADEQUATE ARRANGEMENTS FOR PARALLEL OR SWITCHED ALTERNATIVE SOURCES										N/A	No		
3.0	EARTHING / BONDING ARRANGEMENTS (411.3; Chap 54)													
3.1	Presence and condition of distributor's earthing arrangement (542.1.2.1; 542.1.2.2)										✓	No		
3.2	Presence and condition of earth electrode connection where applicable (542.1.2.3)										N/A	No		
3.3	Provision of earthing/bonding labels at all appropriate locations (514.13.1)										✓	No		
3.4	Confirmation of earthing conductor size (542.3; 543.1.1)										✓	No		
3.5	Accessibility and condition of earthing conductor at MET (543.3.2)										✓	No		
3.6	Confirmation of main protective bonding conductor sizes (544.1)										✓	No		
3.7	Condition and accessibility of main protective bonding conductor connections (543.3.2; 544.1.2)										✓	No		
3.8	Accessibility and condition of other protective bonding connections (543.3.2)										✓	No		
4.0	CONSUMER UNIT (S) / DISTRIBUTION BOARD(S)													
4.1	Adequacy of working space / accessibility to consumer unit / distribution board (132.12; 513.1)										✓	No		
4.2	Security of fixing (134.1.1)										✓	No		
4.3	Condition of enclosure(s) in terms of IP rating etc (416.2)										✓	No		
4.4	Condition of enclosure(s) in terms of fire rating etc (421.1.201; 526.5)										✓	No		
4.5	Enclosure not damaged/deteriorated so as to impair safety (Regulation 621.2 (iii))										✓	No		
4.6	Presence of linked main switch (as required by 537.1.4)										✓	No		
4.7	Operation of main switch (functional check) (612.13.2)										✓	No		
4.8	Manual operation of circuit-breakers and RCDs to prove disconnection (612.13.2)										✓	No		
4.9	Correct identification of circuit details and protective devices (514.8.1;514.9.1)										✓	No		
4.10	Presence of RCD quarterly test notice at or near consumer unit / distribution board (514.12.2)										✓	No		
4.11	Presence of non-standard (mixed) cable colour warning notice at or near consumer unit / distribution board (514.14)										✓	No		
4.12	Presence of alternative supply warning notice at or near consumer unit / distribution board (514.15)										N/A	No		
4.13	Presence of other required labelling (please specify)(Section 514)										✓	No		
4.14	Examination of protective device(s) and base(s); correct type and rating (no signs of unacceptable thermal damage, arcing or overheating)(421.1.3)										✓	No		
4.15	Single-pole switching or protective devices in line conductor only (132.14.1; 530.3.2)										✓	No		
4.16	Protection against mechanical damage where cables enter consumer unit / distribution board (522.8.1; 522.8.11)										✓	No		
4.17	Protection against electromagnetic effects where cables enter consumer unit / distribution board / enclosures (521.5.1))										✓	No		
4.18	RCD(s) provided for fault protection – includes RCBOs(411.4.9; 411.5.2; 531.2)										C3 (see section K)	No		
4.19	RCD(s) provided for additional protection - includes RCBOs (411.3.3; 415.1)										C3 (see section K)	No		
4.20	Confirmation of indication that SPD is functional (534.2.8)										N/A	No		
4.21	Confirmation that ALL conductor connections, including connections to busbars are correctly located in terminals and are tight and secure (526.1)										✓	No		
4.22	Adequate arrangements where a generating set operates as a switched alternative to the public supply (551.6)										N/A	No		
4.23	Adequate arrangements where a generating set operates in parallel with the public supply (551.7)										N/A	No		
5.0	FINAL CIRCUITS													
5.1	Identification of conductors (514.3.1)										✓	No		
5.2	Cables correctly supported throughout their run (522.8.5)										✓	No		
5.3	Condition of insulation of live parts (416.1)										✓	No		

CONDITION REPORT INSPECTION SCHEDULE FOR DOMESTIC AND SIMILAR PREMISES WITH UP TO 100A SUPPLY CONTINUED

Note: this form is suitable for many types of smaller installations not exclusively domestic.

Outcomes	Acceptable condition	✓	Unacceptable condition	State C1 or C2	Improvement recommended	State C3	Further investigation	FI	Not verified	N/V	Limitation	LIM	Not applicable	N/A
Item No	Description										Outcome	Comments		
5.0	FINAL CIRCUITS (Continued)													
5.4.0	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)										✓	No		
5.4.1	To include the integrity of conduit and trunking systems (metallic and plastic)										✓	No		
5.5	Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (Section 523)										✓	No		
5.6	Coordination between conductors and overload protective devices (433.1; 533.2.1)										✓	No		
5.7	Adequacy of protective devices; type and rated current for fault protection (411.3)										✓	No		
5.8	Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1)										✓	No		
5.9	Wiring system(s) appropriate for the type and nature of the installation and external influences (Section 522)										✓	No		
5.10	Concealed cables installed in prescribed zones (see section D. Extent and limitations) (522.6.202)										✓	No		
5.11	Cables concealed under floors, above ceilings or in walls / partitions, adequately protected against damage (see Section D. Extent and limitations) (522.6.204)										✓	No		
5.12.0	Provision of additional protection by RCD not exceeding 30mA													
5.12.1	For all socket-outlets of rating 20 A or less, unless an exception is permitted (411.3.3)										C3 (see section K)	No		
5.12.2	For supply to mobile equipment not exceeding 32 A rating for use outdoors (411.3.3)										C3 (see section K)	No		
5.12.3	For cables concealed in walls at a depth of less than 50mm (522.6.202; 522.6.203)										✓	No		
5.12.4	For cables concealed in walls / partitions containing metal parts regardless of depth (522.6.203)										✓	No		
5.13	Provision of fire barriers, sealing arrangements and protection against thermal effects (Section 527)										✓	No		
5.14	Band II Cables segregated / separated from Band I cables (528.1)										✓	No		
5.15	Cables segregated / separated from communications cabling (528.2)										✓	No		
5.16	Cables segregated / separated from non-electrical services (528.3)										✓	No		
5.17.0	Termination of cables at enclosures – indicate extent of sampling in Section D of the report (Section 526)													
5.17.1	Connections soundly made and under no undue strain (526.6)										✓	No		
5.17.2	No basic insulation of a conductor visible outside enclosure (526.8)										✓	No		
5.17.3	Connections of live conductors adequately enclosed (526.5)										✓	No		
5.17.4	Adequately connected at point of entry to enclosure (glands, bushes etc...) (522.8.5)										✓	No		
5.18	Condition of accessories including socket-outlets, switches and joint boxes (621.2 (iii))										✓	No		
5.19	Suitability of accessories for external influences (512.2)										✓	No		
5.20	Adequacy of working space / accessibility to equipment (132.12; 513.1)										✓	No		
5.21	Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.2)										✓	No		
6.0	LOCATION(S) CONTAINING A BATH OR SHOWER													
6.1	Additional protection for all low voltage (LV) circuits by RCD not exceeding 30mA (701.411.3.3)										N/A	No		
6.2	Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5)										N/A	No		
6.3	Shaver sockets comply with BS EN 61558-2-5 formally BS 3535 (701.512.3)										N/A	No		
6.4	Presence of supplementary bonding conductors, unless not required by BS 7671: 2008 (701.415.2)										N/A	No		
6.5	Low Voltage (e.g. 230 volts) socket outlets at least 3m from Zone 1 (701.512.3)										N/A	No		
6.6	Suitability of equipment for external influences for installed location in terms of IP rating (701.512.2)										N/A	No		
6.7	Suitability of accessories and control gear etc. for a particular zone (701.512.3)										N/A	No		
6.8	Suitability of current-using equipment for particular position within the location (701.55)										N/A	No		
7.0	OTHER PART 7 SPECIAL INSTALLATIONS OR LOCATIONS													
7.1	List all other special installations or locations present, if any. (Record separately the results of particular inspections applied).									Number of locations	0	No		

Inspected By	
Name: Lewis Conabeer	Date: 11/01/2018
Signature: 	

Board Details	
TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of Distribution Board <div style="border: 1px solid black; padding: 5px; width: 150px; margin: 5px 0;">Electrical Intake Room</div>	Supply to distribution board is from <div style="border: 1px solid black; padding: 5px; width: 150px; margin: 5px 0;">N/A</div>
Distribution board designation <div style="border: 1px solid black; padding: 5px; width: 100px; margin: 5px 0;">DB A</div>	No of phases <div style="border: 1px solid black; padding: 5px; width: 50px; margin: 5px 0;">N/A</div> Nominal Voltage <div style="border: 1px solid black; padding: 5px; width: 50px; margin: 5px 0;">N/A</div> V
Overcurrent protective device for the distribution circuit	
Type BS(EN) <div style="border: 1px solid black; padding: 5px; width: 100px; margin: 5px 0;">N/A</div>	Rating <div style="border: 1px solid black; padding: 5px; width: 50px; margin: 5px 0;">N/A</div> A
Associated RCD (if any)	
BS(EN) <div style="border: 1px solid black; padding: 5px; width: 100px; margin: 5px 0;">N/A</div>	
RCD No of Poles <div style="border: 1px solid black; padding: 5px; width: 100px; margin: 5px 0;">N/A</div>	
RCD Rating <div style="border: 1px solid black; padding: 5px; width: 100px; margin: 5px 0;">N/A</div> mA	

Circuit Details													
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times	Overcurrent protective device				RCD	Max permitted Zs Ω
					Live mm ²	cpc mm ²		BS(EN)	Type No	Rating A	Short circuit capacity kA	Op. current I Δ _n	
1/TP	Sub Mains(DB B)	F	B	1	16	16	5	60947-2 MCCB		80	LIM	N/A	LIM
2/TP	Sub Mains(DB G)	F	B	1	16	10	5	60947-2 MCCB		80	LIM	N/A	LIM
3/TP	Sub Mains(DB I)	F	B	1	16	10	5	60947-2 MCCB		63	LIM	N/A	LIM
4/TP	Sub Mains(DB C)	F	B	1	16	10	5	60947-2 MCCB		63	LIM	N/A	LIM
5/TP	Sub Mains(DB Guards Room)	F	B	1	25	16	5	60947-2 MCCB		100	LIM	N/A	LIM
6/TP	Main Incomer	F	B	1	95	50	5	60947-2 MCCB		200	LIM	N/A	LIM
7/TP	Sub Mains(DB H)	F	B	1	16	10	5	60947-2 MCCB		80	LIM	N/A	LIM
8/TP	Sub Mains(DB E)	F	B	1	25	16	5	60947-2 MCCB		100	LIM	N/A	LIM
9/TP	Sub Mains(DB J)	F	B	1	16	10	5	60947-2 MCCB		63	LIM	N/A	LIM
10/TP	Sub Mains(DB D)	F	B	1	16	10	5	60947-2 MCCB		63	LIM	N/A	LIM
11/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
11/L2	Sub Mains(DB G05A)	F	B	1	16	10	5	60947-2 MCCB		63	LIM	N/A	LIM
12/TP	Sub Mains(DB S02/A)	F	B	1	25	16	5	60947-2 MCCB		100	LIM	N/A	LIM

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION				TEST INSTRUMENTS (SERIAL NUMBERS) USED				
Zs	0.19 Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A ms	Earth fault loop impedance	226446	RCD	226446
Ipf	2.54 kA		At 5I Δ _n	N/A ms	Insulation resistance	226446	Other	N/A
Correct supply polarity confirmed	<input checked="" type="checkbox"/>	Phase sequence confirmed (where appropriate)		<input checked="" type="checkbox"/>	Continuity	226446	Other	N/A


Details of circuits and/or equipment vulnerable to damage

Electronic ballasts, RCDs, neon indicator lamps

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance				polar i t y	Maximum measured earth fault loop impedance Ω	RCD operating times			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Live/Live	Live/Neutral	Live/Earth	Earth/Neutral			At I Δ _n	At 5I Δ _n	Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)	MΩ	MΩ	MΩ	MΩ			ms	ms		
1/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1/L2	0.26	0.26	0.39	0.41	N/A	N/A	200	200	200	✓	0.60	19	19	✓	NO
1/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L2	N/A	N/A	N/A	0.32	N/A	N/A	200	200	200	✓	0.51	N/A	N/A	N/A	NO
2/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	N/A	N/A	N/A	0.68	N/A	N/A	200	200	200	✓	0.97	N/A	N/A	N/A	NO
3/L2	N/A	N/A	N/A	0.48	N/A	N/A	200	200	200	✓	0.67	N/A	N/A	N/A	NO
3/L3	N/A	N/A	N/A	0.72	N/A	N/A	200	200	200	✓	0.91	N/A	N/A	N/A	NO
4/L1	N/A	N/A	N/A	0.68	N/A	N/A	200	200	200	✓	0.87	N/A	N/A	N/A	NO
4/L2	N/A	N/A	N/A	0.23	N/A	N/A	200	200	200	✓	0.42	N/A	N/A	N/A	NO
4/L3	N/A	N/A	N/A	0.72	N/A	N/A	200	200	200	✓	0.91	N/A	N/A	N/A	NO
5/L1	N/A	N/A	N/A	0.53	N/A	N/A	200	200	200	✓	0.72	N/A	N/A	N/A	NO
5/L2	N/A	N/A	N/A	0.27	N/A	N/A	200	200	200	✓	0.46	N/A	N/A	N/A	NO
5/L3	0.24	0.26	0.39	0.53	N/A	N/A	200	200	200	✓	0.33	48	39	✓	NO
6/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L2	0.21	0.21	0.35	0.36	N/A	N/A	200	200	200	✓	0.55	28	13	✓	NO
6/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L1	N/A	N/A	N/A	0.31	N/A	N/A	200	200	200	✓	0.50	N/A	N/A	N/A	NO
7/L2	0.54	0.54	0.70	0.72	N/A	N/A	200	200	200	✓	0.91	Fail	Fail	✓	NO
7/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L1	N/A	N/A	N/A	0.18	N/A	N/A	200	200	200	✓	0.37	N/A	N/A	N/A	NO
8/L2	N/A	N/A	N/A	LIM	N/A	N/A	200	200	200	✓	LIM	N/A	N/A	N/A	NO
8/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	Approved Electrician
Name	Lewis Conabeer	Date of testing	03/11/2017

Board Details		TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of Distribution Board	Cleaners Cupboard Ground Floor (Dorman Smith Loadlimiter	Supply to distribution board is from	SubMains(DB A, 2/TP)
Distribution board designation	DB G	No of phases	3
		Nominal Voltage	400 V
		Overcurrent protective device for the distribution circuit	Type BS(EN) 60947-2 MCCB Rating 80 A
		Associated RCD (if any)	BS(EN) N/A RCD No of Poles N/A RCD Rating N/A mA

Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times	Overcurrent protective device				RCD	Max permitted Zs Ω
					Live mm ²	cpc mm ²		BS(EN)	Type No	Rating A	Short circuit capacity kA		
1/L1	Ring Main G50 & G51	A	B	12	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
1/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
1/L3	Shower Male LHS	A	B	1	10	6	0.4	61009 RCD/RCBO	C	32	10	30	0.68
2/L1	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
2/L2	Shower Female RHS	A	B	1	10	6	0.4	61009 RCD/RCBO	C	32	10	30	0.68
2/L3	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	Ring Main G45, G46, G47 & G48	A	B	1	14	2.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
3/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
3/L3	Lighting Female WC	A	B	11	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L1	Water Heater Male WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
4/L2	Lighting G50	A	B	10	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L3	Shower Male RHS	A	B	1	10	6	0.4	61009 RCD/RCBO	C	32	10	30	0.68
5/L1	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
5/L2	Lighting G51	A	B	9	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
5/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
6/L1	Lighting Male WC	A	B	11	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
6/L2	Lighting Corridor	A	B	12	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
6/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
7/L1	TV Amp & Socket	A	B	2	2.5	1.5	0.4	60898 MCB	B	20	10	N/A	2.19
7/L2	Lighting Corridor & Cleaners	A	B	11	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
7/L3	Circuit Not Tested												
8/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
8/L2	Lighting G45, G46, G47 & G48	A	B	6	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
8/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION				TEST INSTRUMENTS (SERIAL NUMBERS) USED					
Zs	0.26 Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A	ms	Earth fault loop impedance	226446	RCD	226446
Ipf	0.93 kA		At 5I Δ _n	N/A	ms	Insulation resistance	226446	Other	N/A
Correct supply polarity confirmed	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)	<input checked="" type="checkbox"/>			Continuity	226446	Other


Details of circuits and/or equipment vulnerable to damage

Electronic ballasts, RCDs, neon indicator lamps

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance				polar i t y	Maximum measured earth fault loop impedance Ω	RCD operating times			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Live/Live	Live/Neutral	Live/Earth	Earth/Neutral			At I Δ _n	At 5I Δ _n	Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)	MΩ	MΩ	MΩ	MΩ			ms	ms		
1/L1	0.33	0.34	0.40	0.24	N/A	N/A	200	200	200	✓	0.50	25	24	✓	NO
1/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1/L3	N/A	N/A	N/A	0.06	N/A	N/A	200	200	200	✓	0.32	Fail	Fail	✓	NO
2/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L2	N/A	N/A	N/A	0.17	N/A	N/A	200	200	200	✓	0.43	Fail	Fail	✓	NO
2/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	0.76	0.76	1.50	0.41	N/A	N/A	200	200	200	✓	0.67	28	25	✓	NO
3/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L3	N/A	N/A	N/A	0.36	N/A	N/A	200	200	200	✓	0.72	N/A	N/A	N/A	NO
4/L1	N/A	N/A	N/A	0.19	N/A	N/A	200	200	200	✓	0.45	N/A	N/A	N/A	NO
4/L2	N/A	N/A	N/A	0.38	N/A	N/A	200	200	200	✓	0.64	N/A	N/A	N/A	NO
4/L3	N/A	N/A	N/A	0.17	N/A	N/A	200	200	200	✓	0.43	22	15	✓	NO
5/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L2	N/A	N/A	N/A	0.52	N/A	N/A	200	200	200	✓	0.78	N/A	N/A	N/A	NO
5/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L1	N/A	N/A	N/A	0.43	N/A	N/A	200	200	200	✓	0.69	N/A	N/A	N/A	NO
6/L2	N/A	N/A	N/A	0.94	N/A	N/A	200	200	200	✓	1.20	N/A	N/A	N/A	NO
6/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L1	N/A	N/A	N/A	0.16	N/A	N/A	200	200	200	✓	0.42	N/A	N/A	N/A	NO
7/L2	N/A	N/A	N/A	0.56	N/A	N/A	200	200	200	✓	0.82	N/A	N/A	N/A	NO
7/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L2	N/A	N/A	N/A	0.55	N/A	N/A	200	200	200	✓	0.81	N/A	N/A	N/A	NO
8/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	Approved Electrician
Name	Lewis Conabeer	Date of testing	01/12/2017

Board Details		TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of Distribution Board	1st Floor Corridor O/S F28 (Dorman Smith Loadlimiter DBX)	Supply to distribution board is from	SubMains(DB A, 3/TP)
Distribution board designation	DB I	No of phases	3
		Nominal Voltage	400 V
		Overcurrent protective device for the distribution circuit	Type BS(EN) 60947-2 MCCB Rating 63 A
		Associated RCD (if any)	BS(EN) N/A RCD No of Poles N/A RCD Rating N/A mA

Circuit Details													
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times	Overcurrent protective device				RCD	Max permitted Zs Ω
					Live mm ²	cpc mm ²		BS(EN)	Type No	Rating A	Short circuit capacity kA		
1/L1	Ring Main F27, F28 & Corridor	A	B	10	2.5	2.5	0.4	4293 RCD		32	10	30	1667
1/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
1/L3	Ring Main F25, F26 & Corridor	A	B	15	2.5	2.5	0.4	4293 RCD		32	10	30	1667
2/L1	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
2/L2	Ring Main F31 & F32	A	B	11	2.5	2.5	0.4	4293 RCD		32	10	30	1667
2/L3	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	Lighting F31 & F32	A	B	5	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
3/L2	Water Heater Female WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
3/L3	Lighting F25 & F26	A	B	15	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L1	Lighting Stairs	A	B	12	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L2	Lighting F27, F28 & Corridor	A	B	13	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
5/L1	Water Heater WC By F31	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
5/L2	Lighting F29, F30 & WC	A	B	7	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
5/L3	Ring Main F26	A	B	7	2.5	1.5	0.4	4293 RCD		32	10	30	1667
6/L1	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
6/L2	Water Heater	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
6/L3	AC D11 Room	A	B	1	6	6	0.4	60898 MCB	C	20	10	N/A	1.09
7/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
7/L2	Unicom DB	A	B	1	4	4	5	60898 MCB	B	32	10	N/A	1.37
7/L3	D11 Isolator 1	D	B	1	6	6	0.4	60898 MCB	C	32	10	N/A	0.68
8/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
8/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
8/L3	D11 Isolator 2	D	B	1	6	6	0.4	60898 MCB	C	32	10	N/A	0.68

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION				TEST INSTRUMENTS (SERIAL NUMBERS) USED					
Zs	0.30 Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A	ms	Earth fault loop impedance	226446	RCD	226446
Ipf	0.83 kA		At 5I Δ _n	N/A	ms	Insulation resistance	226446	Other	N/A
Correct supply polarity confirmed	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)	<input checked="" type="checkbox"/>			Continuity	226446	Other


Details of circuits and/or equipment vulnerable to damage

Electronic ballasts, RCDs, neon indicator lamps

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance				polar i t y	Maximum measured earth fault loop impedance Ω	RCD operating times			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Live/Live	Live/Neutral	Live/Earth	Earth/Neutral			At I Δ _n	At 5I Δ _n	Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)	MΩ	MΩ	MΩ	MΩ			ms	ms		
1/L1	0.40	0.40	0.42	0.31	N/A	N/A	200	200	200	✓	0.61	Fail	Fail	✓	NO
1/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1/L3	0.34	0.34	0.22	0.64	N/A	N/A	200	200	200	✓	0.94	28	15	✓	NO
2/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L2	0.41	0.41	1.06	0.39	N/A	N/A	200	200	200	✓	0.69	27	14	✓	NO
2/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	N/A	N/A	N/A	0.59	N/A	N/A	200	200	200	✓	0.89	N/A	N/A	N/A	NO
3/L2	N/A	N/A	N/A	0.21	N/A	N/A	200	200	200	✓	0.51	N/A	N/A	N/A	NO
3/L3	N/A	N/A	N/A	1.10	N/A	N/A	200	200	200	✓	1.40	N/A	N/A	N/A	NO
4/L1	N/A	N/A	N/A	1.68	N/A	N/A	200	200	200	✓	1.98	N/A	N/A	N/A	NO
4/L2	N/A	N/A	N/A	0.51	N/A	N/A	200	200	200	✓	0.81	N/A	N/A	N/A	NO
4/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L1	N/A	N/A	N/A	0.23	N/A	N/A	200	200	200	✓	0.53	N/A	N/A	N/A	NO
5/L2	N/A	N/A	N/A	0.31	N/A	N/A	200	200	200	✓	0.61	N/A	N/A	N/A	NO
5/L3	0.58	0.58	0.57	0.40	N/A	N/A	200	200	200	✓	0.70	34	23	✓	NO
6/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L2	N/A	N/A	N/A	0.19	N/A	N/A	200	200	200	✓	0.49	N/A	N/A	N/A	NO
6/L3	N/A	N/A	N/A	0.12	N/A	N/A	200	200	200	✓	0.42	N/A	N/A	N/A	NO
7/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L2	N/A	N/A	N/A	0.12	N/A	N/A	200	200	200	✓	0.42	N/A	N/A	N/A	NO
7/L3	N/A	N/A	N/A	0.10	N/A	N/A	200	200	200	✓	0.40	N/A	N/A	N/A	NO
8/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L3	N/A	N/A	N/A	0.11	N/A	N/A	200	200	200	✓	0.41	N/A	N/A	N/A	NO

Tested By

Signature		Position	Approved Electrician
Name	Lewis Conabeer	Date of testing	09/01/2018

Board Details		TO BE COMPLETED IN EVERY CASE		ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION	
Location of Distribution Board	Room G28	Supply to distribution board is from	SubMains(DB A, 4/TP)		Associated RCD (if any)
Distribution board designation	DB C	No of phases	3	Nominal Voltage	400 V
		Overcurrent protective device for the distribution circuit	Type BS(EN)	60947-2 MCCB	Rating
					63 A
					BS(EN) N/A
					RCD No of Poles N/A
					RCD Rating N/A mA

Circuit Details													
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times	Overcurrent protective device				RCD	Max permitted Zs Ω
					Live mm ²	cpc mm ²		BS(EN)	Type No	Rating A	Short circuit capacity kA	Op. current I Δn	
1/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
1/L2	Ring Main G23	A	B	10	2.5	1.5	0.4	61009 RCD/RCBO	B	32	10	30	1.37
1/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
2/L1	Ring Main G33, G35, G36, G37 & G38	A	B	8	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
2/L2	Water Heater Male WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
2/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
3/L2	Ring Main G24 & Corridor	A	B	4	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
3/L3	Water Heater Female WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
4/L1	Water Heater Female WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
4/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
4/L3	Ring Main G18 & G19	A	B	7	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
5/L1	Lighting Corridor & Lobby	A	B	10	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
5/L2	Lighting G42, G43 & Corridor	A	B	15	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
5/L3	Lighting G18 & G19	A	B	8	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
6/L1	Lighting G30, G31, Stairs & Female WC	A	B	14	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
6/L2	Lighting G23	A	B	14	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
6/L3	Lighting G20 & Corridor	A	B	14	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
7/L1	Lighting G28 & G29	A	B	7	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
7/L2	Lighting G24, G25 & Corridor	A	B	8	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
7/L3	heater Battery	A	B	1	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
8/L1	Lighting G39, G40 & Corridor	A	B	11	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
8/L2	Lighting Front Corridor	A	B	7	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
8/L3	Lighting Female WC	A	B	6	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION				TEST INSTRUMENTS (SERIAL NUMBERS) USED					
Zs	0.21 Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A	ms	Earth fault loop impedance	226446	RCD	226446
Ipf	1.13 kA		At 5I Δ _n	N/A	ms	Insulation resistance	226446	Other	N/A
Correct supply polarity confirmed	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)	<input checked="" type="checkbox"/>			Continuity	226446	Other


Details of circuits and/or equipment vulnerable to damage

Electronic ballasts, RCDs, neon indicator lamps

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance				polar i t y	Maximum measured earth fault loop impedance Ω	RCD operating times			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Live/Live	Live/Neutral	Live/Earth	Earth/Neutral			At I Δ _n	At 5I Δ _n	Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)	MΩ	MΩ	MΩ	MΩ			ms	ms		
1/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1/L2	O/C	O/C	O/C	0.56	N/A	N/A	200	200	200	✓	0.77	19	18	✓	NO
1/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L1	0.28	0.28	0.40	0.38	N/A	N/A	200	200	200	✓	0.59	29	13	✓	NO
2/L2	N/A	N/A	N/A	0.12	N/A	N/A	200	200	200	✓	0.33	N/A	N/A	N/A	NO
2/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L2	0.62	0.62	0.61	0.44	N/A	N/A	200	200	200	✓	0.65	28	18	✓	NO
3/L3	N/A	N/A	N/A	0.12	N/A	N/A	200	200	200	✓	0.33	N/A	N/A	N/A	NO
4/L1	N/A	N/A	N/A	0.36	N/A	N/A	200	200	200	✓	0.57	N/A	N/A	N/A	NO
4/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L3	0.34	0.34	0.53	0.31	N/A	N/A	200	200	200	✓	0.56	28	14	✓	NO
5/L1	N/A	N/A	N/A	0.49	N/A	N/A	200	200	200	✓	0.70	N/A	N/A	N/A	NO
5/L2	N/A	N/A	N/A	0.66	N/A	N/A	200	200	200	✓	0.87	N/A	N/A	N/A	NO
5/L3	N/A	N/A	N/A	0.91	N/A	N/A	200	200	200	✓	1.12	N/A	N/A	N/A	NO
6/L1	N/A	N/A	N/A	0.68	N/A	N/A	200	200	200	✓	0.89	N/A	N/A	N/A	NO
6/L2	N/A	N/A	N/A	0.59	N/A	N/A	200	200	200	✓	0.80	N/A	N/A	N/A	NO
6/L3	N/A	N/A	N/A	0.55	N/A	N/A	200	200	200	✓	0.76	N/A	N/A	N/A	NO
7/L1	N/A	N/A	N/A	0.67	N/A	N/A	200	200	200	✓	0.88	N/A	N/A	N/A	NO
7/L2	N/A	N/A	N/A	0.62	N/A	N/A	200	200	200	✓	0.83	N/A	N/A	N/A	NO
7/L3	N/A	N/A	N/A	0.23	N/A	N/A	200	200	200	✓	0.44	N/A	N/A	N/A	NO
8/L1	N/A	N/A	N/A	0.72	N/A	N/A	200	200	200	✓	0.93	N/A	N/A	N/A	NO
8/L2	N/A	N/A	N/A	0.54	N/A	N/A	200	200	200	✓	0.75	N/A	N/A	N/A	NO
8/L3	N/A	N/A	N/A	0.24	N/A	N/A	200	200	200	✓	0.45	N/A	N/A	N/A	NO

Tested By

Signature		Position	Approved Electrician
Name	Lewis Conabeer	Date of testing	10/01/2018

Board Details	
TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of Distribution Board: Room G28 Distribution board designation: DB C	Supply to distribution board is from: SubMains(DB A, 4/TP) No of phases: 3 Nominal Voltage: 400 V Overcurrent protective device for the distribution circuit Type BS(EN): 60947-2 MCCB Rating: 63 A Associated RCD (if any) BS(EN): N/A RCD No of Poles: N/A RCD Rating: N/A mA

Circuit Details													
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times	Overcurrent protective device				RCD	Max permitted Zs Ω
					Live mm ²	cpc mm ²		BS(EN)	Type No	Rating A	Short circuit capacity kA	Op. current I Δn	
9/L1	Lighting G33, G34, G35, G37, & G38	A	B	10	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
9/L2	Water Heate Male WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
9/L3	Kitchen Water Heater	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
10/L1	Ring Main G29, G30, G39 &G40	A	B	9	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
10/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
10/L3	Security Alarm	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
11/L1	Water Heater Female WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
11/L2	Circuit Not Tested												
11/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
12/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
12/L2	Lighting Male WC	A	B	6	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
12/L3	Circuit Not Tested												
13/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
13/L2	Fire Alarm	A	B	1	2.5	1.5	0.4	3871 MCB	2	10	10	N/A	3.12
13/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
14/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
14/L2	Ring Main G28	A	B	8	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
14/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
15/TP	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
16/L1	Kitchen Tea Maker	A	B	1	6	2.5	0.4	60898 MCB	B	32	10	N/A	1.37
16/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
16/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION				TEST INSTRUMENTS (SERIAL NUMBERS) USED					
Zs	0.21 Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A	ms	Earth fault loop impedance	226446	RCD	226446
Ipf	1.13 kA		At 5I Δ _n	N/A	ms	Insulation resistance	226446	Other	N/A
Correct supply polarity confirmed	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)	<input checked="" type="checkbox"/>			Continuity	226446	Other


Details of circuits and/or equipment vulnerable to damage

Electronic ballasts, RCDs, neon indicator lamps

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance				polar i t y	Maximum measured earth fault loop impedance Ω	RCD operating times			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Live/Live	Live/Neutral	Live/Earth	Earth/Neutral			At I Δ _n	At 5I Δ _n	Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)	MΩ	MΩ	MΩ	MΩ			ms	ms		
9/L1	N/A	N/A	N/A	0.77	N/A	N/A	200	200	200	✓	0.98	N/A	N/A	N/A	NO
9/L2	N/A	N/A	N/A	0.26	N/A	N/A	200	200	200	✓	0.37	N/A	N/A	N/A	NO
9/L3	N/A	N/A	N/A	0.27	N/A	N/A	200	200	200	✓	0.38	N/A	N/A	N/A	NO
10/L1	0.48	0.48	0.57	0.48	N/A	N/A	200	200	200	✓	0.69	29	18	✓	NO
10/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/L3	N/A	N/A	N/A	0.21	N/A	N/A	200	200	200	✓	0.42	N/A	N/A	N/A	NO
11/L1	N/A	N/A	N/A	0.35	N/A	N/A	200	200	200	✓	0.56	N/A	N/A	N/A	NO
11/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/L2	N/A	N/A	N/A	0.23	N/A	N/A	200	200	200	✓	0.44	N/A	N/A	N/A	NO
12/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
13/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
13/L2	N/A	N/A	N/A	0.35	N/A	N/A	200	200	200	✓	0.56	N/A	N/A	N/A	NO
13/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
14/L2	0.30	0.30	0.50	0.23	N/A	N/A	200	200	200	✓	0.44	23	13	✓	NO
14/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
15/TP	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16/L1	N/A	N/A	N/A	0.22	N/A	N/A	200	200	200	✓	0.43	N/A	N/A	N/A	NO
16/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	Approved Electrician
Name	Lewis Conabeer	Date of testing	10/01/2018

Board Details		TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION		
Location of Distribution Board	Room G061 (Dorman Smith Loadlimiter DBX)	Supply to distribution board is from	SubMains(DB A, 7/TP)		Associated RCD (if any)
Distribution board designation	DB H	No of phases	3	Nominal Voltage	400 V
		Overcurrent protective device for the distribution circuit	Type BS(EN)	60947-2 MCCB	Rating
				80	A
					BS(EN)
					N/A
					RCD No of Poles
					N/A
					RCD Rating
					N/A mA

Circuit Details													
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times	Overcurrent protective device				RCD	Max permitted Zs Ω
					Live mm ²	cpc mm ²		BS(EN)	Type No	Rating A	Short circuit capacity kA		
1/L1	Ring Main G62, G63, G64 & G65	A	B	12	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
1/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
1/L3	Ring Main G60, G61 & Corridor	A	B	6	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
2/L1	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
2/L2	Ring Main G66 & G67	A	B	7	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
2/L3	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	Lighting G71 & Corridor	A	B	10	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
3/L2	Lighting G62 & G63	A	B	6	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
3/L3	Water Heater Male WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	16	10	N/A	1.95
4/L1	Lighting G58 & G59	A	B	12	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L2	Lighting G64 & G65	A	B	6	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L3	Water Heater Female WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	16	10	N/A	1.95
5/L1	Lighting G60 & G61	A	B	5	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
5/L2	Hand Dryer Bar G58	A	B	1	2.5	1.5	0.4	3871 MCB	2	16	10	N/A	1.95
5/L3	Water Heater Kitchen	A	B	1	2.5	1.5	0.4	3871 MCB	2	16	10	N/A	1.95
6/L1	Water Heater Bar G58	A	B	1	2.5	1.5	0.4	61009 RCD/RCBO	C	20	10	30	1.09
6/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
6/L3	Lighting G66, G67, G68 & G69	A	B	12	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
7/L1	Lighting G72 & G73	A	B	6	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
7/L2	Water Heater	A	B	1	2.5	1.5	0.4	61009 RCD/RCBO	C	20	10	30	1.09
7/L3	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
8/L1	Ring Main G70, G71, G72 & G73	A	B	7	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
8/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
8/L3	Water Heater Kitchen	A	B	1	2.5	1.5	0.4	3871 MCB	2	16	10	N/A	1.95

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION				TEST INSTRUMENTS (SERIAL NUMBERS) USED					
Zs	0.24 Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A	ms	Earth fault loop impedance	226446	RCD	226446
Ipf	1.02 kA		At 5I Δ _n	N/A	ms	Insulation resistance	226446	Other	N/A
Correct supply polarity confirmed	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)	<input checked="" type="checkbox"/>			Continuity	226446	Other


Details of circuits and/or equipment vulnerable to damage

Electronic ballasts, RCDs, neon indicator lamps

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance				polar i t y	Maximum measured earth fault loop impedance Ω	RCD operating times			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Live/Live	Live/Neutral	Live/Earth	Earth/Neutral			At I Δ _n	At 5I Δ _n	Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)	MΩ	MΩ	MΩ	MΩ			ms	ms		
1/L1	0.37	0.35	0.63	0.40	N/A	N/A	200	200	200	✓	0.64	38	30	✓	NO
1/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1/L3	0.68	0.68	0.66	0.45	N/A	N/A	200	200	200	✓	0.69	18	16	✓	NO
2/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L2	0.45	0.42	0.45	0.30	N/A	N/A	200	200	200	✓	0.54	30	20	✓	NO
2/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	N/A	N/A	N/A	0.61	N/A	N/A	200	200	200	✓	0.85	N/A	N/A	N/A	NO
3/L2	N/A	N/A	N/A	0.54	N/A	N/A	200	200	200	✓	0.78	N/A	N/A	N/A	NO
3/L3	N/A	N/A	N/A	0.21	N/A	N/A	200	200	200	✓	0.45	N/A	N/A	N/A	NO
4/L1	N/A	N/A	N/A	0.63	N/A	N/A	200	200	200	✓	0.87	N/A	N/A	N/A	NO
4/L2	N/A	N/A	N/A	0.54	N/A	N/A	200	200	200	✓	0.78	N/A	N/A	N/A	NO
4/L3	N/A	N/A	N/A	0.26	N/A	N/A	200	200	200	✓	0.50	N/A	N/A	N/A	NO
5/L1	N/A	N/A	N/A	0.44	N/A	N/A	200	200	200	✓	0.68	N/A	N/A	N/A	NO
5/L2	N/A	N/A	N/A	0.30	N/A	N/A	200	200	200	✓	0.54	N/A	N/A	N/A	NO
5/L3	N/A	N/A	N/A	0.22	N/A	N/A	200	200	200	✓	0.46	N/A	N/A	N/A	NO
6/L1	N/A	N/A	N/A	0.22	N/A	N/A	200	200	200	✓	0.46	28	25	✓	NO
6/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L3	N/A	N/A	N/A	0.53	N/A	N/A	200	200	200	✓	0.77	N/A	N/A	N/A	NO
7/L1	N/A	N/A	N/A	0.50	N/A	N/A	200	200	200	✓	0.74	N/A	N/A	N/A	NO
7/L2	0.73	0.73	1.28	0.47	N/A	N/A	200	200	200	✓	0.71	Fail	Fail	✓	NO
7/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L1	1.10	1.09	1.27	0.71	N/A	N/A	200	200	200	✓	0.95	35	25	✓	NO
8/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L3	N/A	N/A	N/A	0.26	N/A	N/A	200	200	200	✓	0.50	N/A	N/A	N/A	NO

Tested By

Signature		Position	Approved Electrician
Name	Lewis Conabeer	Date of testing	28/11/2017

Board Details		TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of Distribution Board	1st Floor Landing (Dorman Smith Loadlimiter DBX)	Supply to distribution board is from	SubMains(DB A, 8/TP)
Distribution board designation	DB E	No of phases	3
		Nominal Voltage	400 V
		Overcurrent protective device for the distribution circuit	Type BS(EN)
			60947-2 MCCB
		Rating	100 A
		Associated RCD (if any)	BS(EN)
			N/A
			RCD No of Poles
			N/A
			RCD Rating
			N/A mA

Circuit Details													
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times	Overcurrent protective device				RCD	Max permitted Zs Ω
					Live mm ²	cpc mm ²		BS(EN)	Type No	Rating A	Short circuit capacity kA		
1/L1	Ring Main F12, F13, F14 & Corridor	A	B	12	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
1/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
1/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
2/L1	Ring Main F23 & F24	A	B	16	2.5	1.5	0.4	61009 RCD/RCBO	B	32	10	30	1.37
2/L2	Lightung F14 & Corridor	A	B	16	1.5	1	0.4	3871 MCB	2	10	10	N/A	3.12
2/L3	Water Heater Male WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
3/L1	Lighting F23, F24 & Corridor	A	B	12	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
3/L2	Lighting F12, F13 & Corridor	A	B	11	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
3/L3	Hand Dryer Kitchen	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
4/L1	Lighting F20 & Corridor	A	B	8	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L2	Lighing Stairs & Corridor	A	B	6	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L3	Lighting F18	A	B	17	1.5	1	0.4	3871 MCB	2	10	10	N/A	3.12
5/L1	Lighting F19, F21 & F22	A	B	10	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
5/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
5/L3	Ring Main F18	A	B	4	2.5	1.5	0.4	61009 RCD/RCBO	B	32	10	30	1.37
6/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
6/L2	Entrance Bell	A	B	1	2.5	1.5	0.4	3871 MCB	2	6	10	N/A	5.20
6/L3	Lighting F15, F16 & Corridor	A	B	12	1.5	1	0.4	3871 MCB	2	10	10	N/A	3.12
7/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
7/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
7/L3	Ring Main F15 & Kitchen	A	B	5	2.5	1.5	0.4	61009 RCD/RCBO	B	32	10	30	1.37
8/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
8/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
8/L3	Water Heater Kitchen Under Sink	A	B	1	2.5	1.5	0.4	61009 RCD/RCBO	C	20	10	30	1.09

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION				TEST INSTRUMENTS (SERIAL NUMBERS) USED				
Zs	0.23 Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A ms	Earth fault loop impedance	226446	RCD	226446
Ipf	1.07 kA		At 5I Δ _n	N/A ms	Insulation resistance	226446	Other	N/A
Correct supply polarity confirmed	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)	<input checked="" type="checkbox"/>	Continuity	226446	Other	N/A


Details of circuits and/or equipment vulnerable to damage

Electronic ballasts, RCDs, neon indicator lamps

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance				polar i t y	Maximum measured earth fault loop impedance Ω	RCD operating times			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Live/Live	Live/Neutral	Live/Earth	Earth/Neutral			At I Δ _n	At 5I Δ _n	Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)	MΩ	MΩ	MΩ	MΩ			ms	ms		
1/L1	0.59	0.60	0.64	0.18	N/A	N/A	200	200	200	✓	0.41	29	18	✓	NO
1/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L1	0.79	0.80	0.80	0.46	N/A	N/A	200	200	200	✓	0.69	17	16	✓	NO
2/L2	N/A	N/A	N/A	0.76	N/A	N/A	200	200	200	✓	0.99	N/A	N/A	N/A	NO
2/L3	N/A	N/A	N/A	0.47	N/A	N/A	200	200	200	✓	0.70	N/A	N/A	N/A	NO
3/L1	N/A	N/A	N/A	1.05	N/A	N/A	200	200	200	✓	1.28	N/A	N/A	N/A	NO
3/L2	N/A	N/A	N/A	0.85	N/A	N/A	200	200	200	✓	1.08	N/A	N/A	N/A	NO
3/L3	N/A	N/A	N/A	0.22	N/A	N/A	200	200	200	✓	0.55	N/A	N/A	N/A	NO
4/L1	N/A	N/A	N/A	0.60	N/A	N/A	200	200	200	✓	0.83	N/A	N/A	N/A	NO
4/L2	N/A	N/A	N/A	0.57	N/A	N/A	200	200	200	✓	0.80	N/A	N/A	N/A	NO
4/L3	N/A	N/A	N/A	0.57	N/A	N/A	200	200	200	✓	0.80	N/A	N/A	N/A	NO
5/L1	N/A	N/A	N/A	0.62	N/A	N/A	200	200	200	✓	0.85	N/A	N/A	N/A	NO
5/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L3	0.83	0.83	0.83	0.55	N/A	N/A	200	200	200	✓	0.78	18	19	✓	NO
6/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L2	N/A	N/A	N/A	0.22	N/A	N/A	200	200	200	✓	0.45	N/A	N/A	N/A	NO
6/L3	N/A	N/A	N/A	0.98	N/A	N/A	200	200	200	✓	1.21	N/A	N/A	N/A	NO
7/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L3	0.54	0.54	1.26	0.21	N/A	N/A	200	200	200	✓	0.44	18	18	✓	NO
8/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L3	N/A	N/A	N/A	0.20	N/A	N/A	200	200	200	✓	0.43	Fail	Fail	✓	NO

Tested By

Signature		Position	Approved Electrician
Name	Lewis Conabeer	Date of testing	08/01/2018

Board Details	
TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of Distribution Board 1st Floor Corridor (Dorman Smith Loadlimiter DBX)	Supply to distribution board is from SubMains(DB A, 9/TP)
Distribution board designation DB J	No of phases 3 Nominal Voltage 400 V Overcurrent protective device for the distribution circuit Type BS(EN) 60947-2 MCCB Rating 63 A
	Associated RCD (if any) BS(EN) N/A RCD No of Poles N/A RCD Rating N/A mA

Circuit Details													
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times	Overcurrent protective device				RCD Op. current I _{Δn}	Max permitted Z _s Ω
					Live mm ²	cpc mm ²		BS(EN)	Type No	Rating A	Short circuit capacity kA		
1/L1	Ring Main F04, F05, F06 & Corridor	A	B	18	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
1/L2	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
1/L3	Ring Main F01, F02 & Corridor	A	B	7	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
2/L1	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
2/L2	Water Heater Male WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
2/L3	Lightng Far Corridor	A	B	4	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
3/L1	Water Heater	A	B	1	2.5	1.5	0.4	3871 MCB	2	20	10	N/A	1.56
3/L2	Lighting F06 & F07	A	B	16	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
3/L3	Lighting F08, F09 & Stairs Middle	A	B	9	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L1	Lighting F02 & Corridor	A	B	7	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L2	Lighting Corridor	A	B	11	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
4/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
5/L1	Lighting F1 & WCs	A	B	7	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
5/L2	Lighting F04 & F05	A	B	9	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
5/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
6/L1	Water heater Female WC	A	B	1	2.5	1.5	0.4	3871 MCB	2	16	10	N/A	1.95
6/L2	Lighting Stairs This End	A	B	7	1.5	1	0.4	3871 MCB	2	6	10	N/A	5.20
6/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
7/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
7/L2	Ring Main F08, F09 & Corridor	A	B	7	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
7/L3	RCD Module Covering	-	-	-	-	-	-	-	-	-	-	-	-
8/TP	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
9/TP	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
10/TP	SPARE	-	-	-	-	-	-	-	-	-	-	-	-

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION				TEST INSTRUMENTS (SERIAL NUMBERS) USED						
Zs	0.22	Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A	ms	Earth fault loop impedance	226446	RCD	226446
Ipf	1.14	kA		At 5I Δ _n	N/A	ms	Insulation resistance	226446	Other	N/A
Correct supply polarity confirmed	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)		<input checked="" type="checkbox"/>		Continuity	226446	Other	N/A


Details of circuits and/or equipment vulnerable to damage

Electronic ballasts, RCDs, neon indicator lamps

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance				polar i t y	Maximum measured earth fault loop impedance Ω	RCD operating times			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Live/Live	Live/Neutral	Live/Earth	Earth/Neutral			At I Δ _n	At 5I Δ _n	Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)	MΩ	MΩ	MΩ	MΩ			ms	ms		
1/L1	1.16	1.17	1.04	0.72	N/A	N/A	200	200	200	✓	0.94	17	15	✓	NO
1/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1/L3	0.53	0.53	0.55	0.41	N/A	N/A	200	200	200	✓	0.63	27	29	✓	NO
2/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L2	N/A	N/A	N/A	0.33	N/A	N/A	200	200	200	✓	0.55	N/A	N/A	N/A	NO
2/L3	N/A	N/A	N/A	0.72	N/A	N/A	200	200	200	✓	0.94	N/A	N/A	N/A	NO
3/L1	N/A	N/A	N/A	0.44	N/A	N/A	200	200	200	✓	0.66	N/A	N/A	N/A	NO
3/L2	N/A	N/A	N/A	0.45	N/A	N/A	200	200	200	✓	0.67	N/A	N/A	N/A	NO
3/L3	N/A	N/A	N/A	0.66	N/A	N/A	200	200	200	✓	0.88	N/A	N/A	N/A	NO
4/L1	N/A	N/A	N/A	0.57	N/A	N/A	200	200	200	✓	0.79	N/A	N/A	N/A	NO
4/L2	N/A	N/A	N/A	0.57	N/A	N/A	200	200	200	✓	0.79	N/A	N/A	N/A	NO
4/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L1	N/A	N/A	N/A	0.62	N/A	N/A	200	200	200	✓	0.84	N/A	N/A	N/A	NO
5/L2	N/A	N/A	N/A	0.39	N/A	N/A	200	200	200	✓	0.61	N/A	N/A	N/A	NO
5/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L1	N/A	N/A	N/A	0.46	N/A	N/A	200	200	200	✓	0.84	N/A	N/A	N/A	NO
6/L2	N/A	N/A	N/A	0.36	N/A	N/A	200	200	200	✓	0.61	N/A	N/A	N/A	NO
6/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L2	0.74	0.74	0.81	0.44	N/A	N/A	200	200	200	✓	0.66	37	25	✓	NO
7/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/TP	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9/TP	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/TP	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	Approved Electrician
Name	Lewis Conabeer	Date of testing	22/11/2017

Board Details		TO BE COMPLETED IN EVERY CASE		ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION	
Location of Distribution Board	Mains Room	Supply to distribution board is from	N/A	Associated RCD (if any)	
Distribution board designation	DB 1	No of phases	N/A	BS(EN)	N/A
		Nominal Voltage	N/A V	RCD No of Poles	N/A
		Overcurrent protective device for the distribution circuit		RCD Rating	N/A mA
		Type BS(EN)	N/A	Rating	N/A A

Circuit Details														
Circuit number and phase	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max permitted disconnection times	Overcurrent protective device				RCD	Max permitted Zs Ω	
					Live mm ²	cpc mm ²		BS(EN)	Type No	Rating A	Short circuit capacity kA			Op. current I Δn
1/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
9/L1	Street lighting Via Contactor	F	C	3	6	24	0.4	3871 MCB	2	20	10	N/A	1.56	
10/L1	Flood Lights Via Time Clock	F	C	5	6	24	0.4	3871 MCB	2	20	10	N/A	1.56	
11/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
12/L1	Street lights	F	C	4	2.5	17	0.4	3871 MCB	2	6	10	N/A	5.20	
13/L1	Boiler Supply	B	B	1	2.5	2.5	0.4	3871 MCB	2	20	10	N/A	1.56	
14/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
15/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
16/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
17/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
18/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
19/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
20/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
21/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
22/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
23/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-
24/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	-

Wiring Code								
A	B	C	D	E	F	G	H	O
PVC/PVC cables	PVC cables in metallic conduit	PVC cables in non-metallic conduit	PVC cables in metallic trunking	PVC cables in non-metallic trunking	PVC/SWA cables	XLPE/SWA cables	Mineral insulated cables	Other

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION				TEST INSTRUMENTS (SERIAL NUMBERS) USED						
Zs	N/A	Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A	ms	Earth fault loop impedance	226446	RCD	226446
Ipf	N/A	kA		At 5I Δ _n	N/A	ms	Insulation resistance	226446	Other	N/A
Correct supply polarity confirmed	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)		<input checked="" type="checkbox"/>		Continuity	226446	Other	N/A


Details of circuits and/or equipment vulnerable to damage

Electronic ballasts, RCDs, neon indicator lamps

Circuit Tests

Circuit number and phase	Circuit Impedances Ω					Insulation resistance				polar i t y	Maximum measured earth fault loop impedance Ω	RCD operating times			Remarks see continuation sheet
	Ring final circuits only (measure end to end)			All circuits (At least one column to be completed)		Live/ Live	Live/ Neutral	Live/ Earth	Earth/ Neutral			At I Δ _n	At 5I Δ _n	Test button operation	
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	(R ₁ + R ₂)	(R ₂)	MΩ	MΩ	MΩ	MΩ			ms	ms		
1/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9/L1	N/A	N/A	N/A	1.15	N/A	N/A	200	200	200	✓	1.32	N/A	N/A	N/A	NO
10/L1	N/A	N/A	N/A	0.87	N/A	N/A	200	200	200	✓	1.04	N/A	N/A	N/A	NO
11/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/L1	N/A	N/A	N/A	0.77	N/A	N/A	200	200	200	✓	0.93	N/A	N/A	N/A	NO
13/L1	N/A	N/A	N/A	0.14	N/A	N/A	200	200	200	✓	0.31	N/A	N/A	N/A	NO
14/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
15/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
17/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
18/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
19/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
20/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
21/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
22/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
24/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	Approved Electrician
Name	Lewis Conabeer	Date of testing	08/11/2017

Extent of Electrical Installation covered by this report, Continued. from page 1

to IEE wiring regulations BS7671 guidance note 3

Agreed limitations including the reasons, Continued. from page 1

to switch off the supply. R1+R2 tests are calculated. Unable to access all rooms within the building. Submains feeding UPS equipment and ICT equipment have not been tested, these required 21 days notice for a shutdown. Ring continuity not carried out on all circuits as operational

General condition of the installations (In terms of electrical safety), Continued. from page 1

poorly marked up.

Observations Continued from Page 2

Item No	Description	Code
	(411.3.3)	
4	5 FINAL CIRCUITS 5.12.2 For supply to mobile equipment not exceeding 32 A rating for use outdoors (411.3.3)	C3
5	DB G05A - RCD protection needed for socket circuits 1, 4 & 5. 2x 32A RCBOs 1x 16A RCBO (Memera 2000)	C2
6	DB D - 20mm bung needed in metal trunking above DB	C3
7	DB B - 7L2 supply's 24 sockets, ring should be split into two rings.	C3
8	DB B - 7L2 - RCBO failed and needs replacing, 32A RCBO needed - Dorman Smith DB but Hagar RCBOs fit	C2
9	Circuit Charts on all distribution boards should be updated	C3
10	DB H - 7L2 Ring main bar and lounge has been rewired onsite as there was a neutral fault. 12 new sockets rewired	N/A
11	DB H - 7L2 32A RCBO Failed and needs replacing. (Dorman Smith Loadlimiter DBX) but Hagar fits.	C2
12	Recommend all Distribution boards across the whole building are replaced as MCBs & RCBOs are very brittle and old	C3
13	DB E - 11L3- open circuit on the lives of ring continuity	C2
14	DB E - 8L3 - 20A RCBO failed and needs replacing. (Dorman Smith Loadlimiter DBX) Hagar RCBOs fit	C2
15	DB G - Replaced x4 electric showers on site and were damaged and dangerous	N/A
16	DB G- 1L1 broken twin surface back box in G50. replaced on site	N/A
17	DB G - 1L3, 2L2 & 10L3 - 32A RCBOs failed and need replacing. (Dorman Smith Loadlimiter DBX) Hagar RCBOs fit	C2
18	DB G - Broken shower pull switch in male WC replaced on site	N/A
19	DB I - 1L1 - 32 A RCBO Failed and needs replacing. (Dorman Smith Loadlimiter DBX) Hagar RCBOs fit	C2
20	DB C - 1x Water heater in male WC, needs replacing as doesn't work	C3
21	DB C - 1x Water heater works but leaks water	C3
22	DB C - Unable to find all circuits	FI
23	DB C - No mixed wiring sticker on DB (Done on site)	N/A
24	DB C - 1L2 - Sockets on a 32A RCBO but not a ring as no continuity. RCBO needs changing for a 20A (Dorman Smith Loadlimiter DBX)	C2
25	DB S02 - Unable to do any live tests as board feeds comms cabs	FI
26	DB G07 - 1L1 Kitchen sockets no RCD Protection. 32A MEM2 RCBO Needed	C2
27	DB G07 - 2L1 - rotoray isolator needs to be replaced as its faulty and not working correctly	C2
28	DB1 - DB needs to be replaced for modern DB	C3

Code Key

C1 - Danger present. Risk of injury. Immediate remedial action required

C2 - Potentially dangerous - urgent remedial action required

C3 - Improvement recommended

FI - Further investigation required without delay

Observations Continued from Page 2

Item No	Description	Code
29	DB1 - holes in Metal trunking needs bungs	C3

Code Key

C1 - Danger present. Risk of injury. Immediate remedial action required

C2 - Potentially dangerous - urgent remedial action required

C3 - Improvement recommended

FI - Further investigation required without delay

CONDITION REPORT GUIDANCE NOTES FOR RECIPIENTS

This report is an important and valuable document which should be retained for future reference.

1. The purpose of this Condition Report is to confirm, so far as reasonably practicable, whether or not the electrical installation is in a satisfactory condition for continued service (see Section E). The Report should identify any damage, deterioration, defects and/or conditions which may give rise to danger (see Section K).
2. The person ordering the Report should have received the "original" Report and the inspector should have retained a duplicate.
3. The "original" Report should be retained in a safe place and be made available to any person inspecting or undertaking work on the electrical installation in the future. If the property is vacated, this Report will provide the new owner /occupier with details of the condition of the electrical installation at the time the Report was issued.
4. Where the installation incorporates residual current devices (RCD) there should be a notice at or near the device stating that it should be tested quarterly. **For safety reasons it is important that this instruction is followed.**
5. Section D (Extent and Limitations) should identify fully the extent of the installation covered by this Report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the Report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.
6. Some operational limitations such as such as inability to gain access to parts of the installation or an item of equipment may have been encountered during the inspection. The inspector should have noted these in Section D.
7. For items classified in Section K as C1 ("Danger Present"), **the safety of those using the installation is at risk**, and it is recommended that a skilled person competent in electrical installation work undertakes the necessary remedial work immediately.
8. For items classified in Section K as C2 ("Potentially Dangerous"), the safety of those using the installation may be at risk and it is recommended that a competent person undertakes the necessary remedial work as a matter of urgency.
9. Where it has been stated in Section K that an observation requires further investigation (code F1) the inspection has revealed an apparent deficiency which may result in a code C1 or C2, and could not, due to the extent or limitations of the inspection, be fully identified could not, due to the extent or limitations of this inspection, be fully identified. Such observations should be investigated without delay. A further examination of the installation will be necessary, to determine the nature and extent of the apparent deficiency (see Section F).
10. For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The recommended date by which the next inspection is due is stated in Section F of the Report under 'Recommendations' and on a label at or near to the consumer unit / distribution board.