



ELECTRICAL INSTALLATION CERTIFICATE

Requirements for Electrical Installations - BS 7671: 2018+A2:2022 (IET Wiring Regulations 18th Edition)

Guidance for recipients:

This safety Certificate has been issued to confirm that the electrical installation work to which it relates has been designed, constructed, inspected and tested in accordance with BS 7671 (the IET Wiring Regulations).

You should have received an 'original' Certificate and the person that issued the Certificate should have retained a duplicate.

If you were the person ordering this work, but not the owner of the installation, you should pass this Certificate, or a full copy of it, immediately to the owner. The original Certificate is to be retained in a safe place and be shown to any person inspecting or undertaking work on the electrical installation in the future.

If you later vacate the property, this Certificate will demonstrate to the new owner that the electrical installation complied with the requirements of BS 7671 at the time the Certificate was issued.

The Construction (Design and Management)
Regulations require that, for a project covered by those
Regulations, a copy of this certificate, together with
schedules, is included in the project health and safety
document.

For safety reasons, the electrical installation will need to be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The maximum time interval recommended before the next inspection is stated in Section 3 under "NEXT INSPECTION".

This Certificate is intended to be issued only for a new electrical installation or for new work associated with an addition or alteration to an existing installation. It should not have been issued for the inspection and testing of an existing electrical installation. An "Electrical Installation Condition Report" should be issued for such an inspection.

This Certificate is only valid if the Schedule of Inspections has been completed to confirm that all relevant inspections have been carried out and where accompanied by Schedule(s) of Circuit Details and Test Results.

Where the installation includes a residual current device (RCD) it should be tested six-monthly by pressing the button marked 'T' or 'Test'. The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions shall be followed with respect to test button operation.

Where the installation includes a surge protective device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes alternative or additional sources of supply, warning notices should be found at the origin or meter position or, if remote from the origin, at the consumer unit or distribution board and at all points of isolation of all sources of supply.

ELECTRICAL INSTALLATION CERTIFICATE [BS 7671: 2018+A2:2022 as amended]

for Industrial/Commercial Premises

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)





FT/EIC 3486000001829

Client Details			
Client	WESSEX RFCA	Installation	PAIGNTON TA CENTRE
Address	MOUNT HOUSE MOUNT STREET TAUNTON SOMERSET	Address	YORK ROAD PAINGTON DEVON
Postcode	TA1 3QU	Postcode	PL11 2JX
Details of the Ins	tallation		
Description of prem	ises Domestic Commercial	Industrial	Date of original installation 30 yrs
Installation is Ne	w Addition Alteration	Records Available Yes No	RCD Risk assessment attached
Description of the in		IPLETION OF REMEDIAL WORKS PREVIO	LICLY MOTED
	lation covered by this certificate	FIRSTELOOR OR CARETAKERS AND ALL	REMEDIAL WORKS/DEVIATIONS PREVIOUSLY LISTED IN
WRITTEN REPOR			
Details of departure	es from BS 7671 (regulations 120.3, 133.1.3	and 133.5)	
Details of permitted	d exception. (regulation 411.3.3) where applic	cable a suitable risk assessment(s) must be a	attached to this certificate
		d Testing (for sole person responsible and the test of the electrical installation (as inc	dicated by my signature below), particulars of which are
described in Sectio	n 2, having exercised reasonable skill and care	when carrying out the design, construction, in	aspection and test hereby CERTIFY that the design, accordance with BS 7671:2018, amended to 2022
			o work described in Section 2 as subject of this certificate.
	CONSTRUCTION / INSPECTION & TEST of		15.10
Company Inspector Name	Technical Electrical Engineering Ltd t/a Mr E Steve Creese		02/2023
Address	Wheal Kitty Studios	Scheme No. 019	Branch No.
	Wheal Kitty St Agnes TR5 0RD	Signature	8 ren
Reviewed By	Steve Creese		-0
Reviewed By Date	02/03/2023	Reviewed By Signature	8 nen
Next inspection	the designer recommend that this installat	ion is further inspected after an interval of	not more than 5

ELECTRICAL INSTALLATION CERTIFICATE [BS 7671: 2018+A2:2022 as amended]

for Industrial/Commercial Premises

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)





FT/EIC 3486000001829

Supply Characteristics and Earthing Arrangements		
Earthing Arrangements TN-S TN-C-S ▼ TT Other	If Other please specify N/A	
Number & Type of live conductors AC ✓ DC No. of phases 3	No. of wires 4	
Nature of Supply Parameters (Note: (1) by enquiry, (2) by enquiry or by measurement	ent)	
Nominal voltage, U/U ₀ ⁽¹⁾ 400/230 v Nominal fr	requency, $f^{(1)}$ 50 H_z Confirmation of polarity \checkmark	
Prospective fault current, I _{pf} (2) 3.1 kA External loop impe	edance, $Z_e^{(2)}$ 0.08 Ω	
Supply Protective Device BS (EN) 1361 Fuse HBC 1 Type 1	Rated Current 100 A	
No. of Additional Supplies 0		
Particulars of Installation at the Origin	Means of Earthing	
Details of installation Earth Electrode (where applicable) Type (e.g. rod(s), tape etc)		ectrode
Location Electrode resistance to earth	Ω Maximum Demand (load) 100 Amps	KVA
Main Protective Conductors Material csa	(✓) or Value (✓) or Va	alue
Earthing Conductor Copper 25 mm		Ω
Protective Bonding Conductor Copper 10 mn		Ω
Material csa	(connection / continuity) (\checkmark) or Value (\checkmark) or V Water installation \square \square \square To structural steel	alue Ω
Main Switch Location MAINS POSITION 25 mm²	Water installation $\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \$	$= \frac{\Omega}{\Omega}$
WAINST SSITION	Oil installation pipes NA Ω Other	$=$ $\frac{\alpha}{\Omega}$
Fuse/device rating or setting 100 A Voltage rating 400 V BS((EN) 60947-3 No. of Poles 3 Current Rating 100	T A
	ated time delay N/A ms Measured operating trip time N/A	ms
Comments on existing installation (in case of addition or alteration see section 644.	.1.2) use continuation sheet if needed	
3 # EXTERIOR STREET LIGHTS NOT WORKING.		\neg
(For additions or alterations) cables concealed within trunking and conduits, or cables or conduits concealed under floors	s, in roof spaces and generally within the fabric of the building or underground may not have been inspec	ted.
Schedule of Inspection - Outcomes		
Concadio of Inspection Catosines		
Indicates an inspection has been carried out and the result is satisfactory	Indicates the inspection is not applicable to a particular item	N/A
1.0 Condition of consumer's intake equipment (visual inspection only)	8.0 Circuits (Distribution and Final)	2
2.0 Parallel or switched alternative sources of supply	9.0 Isolation and switching	
3.0 Protective measure: Automatic Disconnection of Supply (ADS)		
5.0 Protective measure other than ADS		N/A
6.0 Additional protection		N/A
7.0 Distribution equipment	14.0 Prosumer's low voltage electrical installation(s)	N/A
SCHEDULES: This cerificate is only valid when (enter quantities of schedules attack)	schedules of circuit details and test results are atta	ached
Inspector's Name: Steve Creese	Signature	
Date: 22/02/2023	X 42 =	

for Industrial/Commercial Premises

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)





FT/EIC 3486000001829

Client Name	WESSEX RFCA		Installation Address	PAIGNTON TA CENTRE, YORK ROAD,
Client Addre	ess Mount House, Mount Street			PAINGTON, DEVON
	TAUNTON, SOMERSET		Postcode	PL11 2JX
Client Posto	code TA1 3QU			
Distribution bo	pard details - Complete in every case	Complete only if the distr		
SPD Details: Type	(s)* T1 T2 T3† N/A ✓	Overcurrent protective device	20	
Location	MAINS ROOM REAR	for the distribution circuit:	Supply to distribution board	is from
Designation	DB MAIN DB	No. of phases 3	BS(EN) NA	Type NA Rating NA A
No. of ways	6	Nominal voltage NA	V RCD BS(EN) N/A	Type N/A Rating 100 IΔn mA

					SCH	EDUL	E OF (CIRCUIT DETA	ILS							
Circ		Тур	Ref	No.	Circuit co	nductors	Maximum disconnection time (BS 7671)	Overcurrent protecti	ve devi	ices	Bre cap	BS 7671 Max. permitted Zs Other Other §		RCE)	
Circuit No. and Line		e of v	Ref. method	No. of points served	004 (,	imum onnect (BS 7	BS EN	Ϋ́Υ	Rat	Breaking capacity	Other Other §	BS EN	Ϋ́Υ	IΔn	Rat
° €	Circuit designation	Type of wiring		ints	r ž	СРС	(571) (S)	Number	Type No.	Rating (A)	(KA)	(Ω)	Number	Type No.	lΔn (mA)	Rating (A)
1/TP	Sub Mains(DB 1)	D	:j: B	1	16	16	1	88-2 HRC	gG	63	80	3.64	N/A	N/A	N/A	6
2/TP	Sub Mains(DB 1B)	F	D	1	16	16	1	88-2 HRC	gG	63	80	3.64	N/A	N/A	N/A	6
3/TP	Sub Mains(DB 1ST FLOOR)	D	В	1	16	16	1	88-2 HRC	gG	63	80	3.64	N/A	N/A	N/A	6
4/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
															<u> </u>	
															<u> </u>	
									_							
															<u> </u>	
									_	_					<u> </u>	
									_	_					<u> </u>	
															<u> </u>	
															<u> </u>	
									_	_					<u> </u>	

^{*} SPD Type. Where a combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both boxes.

t Where a T3 SPD is installed to protect sensitive equipment, enter Details of Circuits, of the Schedule of Test Results. (See Section 534 of BS 7671:2018+A2:2022.)

:j: See Table 4A2 of Appendix 4 of BS 7671:2018+A2:2022.

§ Where the maximum permitted earth fault loop impedance value stated in Max Zs column is taken from a source other than the tabulated values given in Chapter 41 of BS 7671:2018+A2:2022, state the source of the data in the appropriate cell for the circuit in the change to Schedule of Test Results

for Industrial/Commercial Premises





					AND 1007
Client Name	WESSEX RFCA				PAIGNTON TA CENTRE, YORK ROAD,
Client Addre	MOUNT HOUSE, MOUNT STREET TAUNTON, SOMERSET	Client TA1 Postcode	3QU		PL11 2JX
Distribution boa	rd details - Complete in every case		Co	omplete only if the distribution board is	s not connected directly to the origin of the installation
Location	MAINS ROOM REAR		As	ssociated RCD (if any): BS (EN)	N/A
Designation	DB MAIN DB		☐ Z _d	db 0.08	Ω Operating at IΔn N/A ms
No. of ways	6 Supply polarity confirmed P	hase sequence confirm	d		<u> </u>
No. of phases	3 SPD: Operational status confirme	Not applicable	I _{pf}	f 3.1 kA No. of poles N/A	Time delay (if applicable) N/A

						7	TEST RES	ULTS							
			Circuit impeda	ance Ω				sulation resistan ecord lower readi		Polarity	Max Mea	RCD testing	Manu button o	al test peration	
Circuit No. and Line	Rin	g final circuits	only	Fig 8 check	R1R2	or R2	Test voltage	L/L, L/N	L/E, N/E	arity	Max. Measured	All RCDs l∆n ms	RCD	AFDD	
Line	r1	rn	r2	(✓)	R1 + R2	R2	V	M(Ω)	M(Ω)		Zs (Ω)		(√)	(✓)	
	N/A	N/A	N/A	N/A	0.02	N/A	250	LIM	100	✓	0.14	N/A	N/A	N/A	
2/TP	N/A	N/A	N/A	N/A	0.08	N/A	250	LIM	100	✓	0.18	N/A	N/A	N/A	
3/TP	N/A	N/A	N/A	N/A	0.16	N/A	250	LIM	100	✓	0.19	N/A	N/A	N/A	
4/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Details o	ails of circuits and/or installed equipment vulnerable to damage when testing Date(s) dead testing 22/02/2023 To 22/02/2023														
ANY E	LECTRONIC	DEVICES.								ate(s) live tes		2/02/2023 To	22/02/20	23	
Test inst	trument serial	number(s)							_						
Loop im	pedance 44-0	0694			44-0694		Continuity 44-0	694	RCD 44-0	694	E/E	Electrode			
		apital letters)		STEVE CR				S	Signature		Ø				
Po	sition Qualif	ied Supervisor			Date 22/0	2/2023					Q	ne-			

for Industrial/Commercial Premises

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)





FT/EIC 3486000001829

Client Name	Э	WESSEX RFCA			Installation Address	PAIGNTON TA CENTRE, YORK ROAD,	7
Client Addr	ess	MOUNT HOUSE, MO				PAINGTON, DEVON	_
		TAUNTON, SOMERS	ET		Postcode	PL11 2JX	
Client Posto	code	TA1 3QU					
		ls - Complete in every c	_	Complete only if the distr			
SPD Details: Type	e(s)* T	1 T2 T3†	N/A 🗸	Overcurrent protective device	Supply to distribution board	is from Sub Mains(DB MAIN DB, 1/TP)	\neg
Location	MAINS	ROOM REAR		for the distribution circuit:	Supply to distribution board	Sub Mains(DB MAIN DB, 1/1P)	
Designation	DB 1			No. of phases 3	BS(EN) 88-2 HRC	Type gG Rating 63	Α
No. of ways	16			Nominal voltage NA	V RCD BS(EN) N/A	Type N/A Rating N/A ΙΔη	n mA

					SCH	EDUL	E OF (CIRCUIT DETA	ILS							
Circ		Туре	Ref.	No.	Circuit co		Maxii disco time	Overcurrent protecti	ive dev	ices	Brea	BS 7671 Max. permitted Zs		RCE)	
Circuit No. and Line	Circuit designation	Type of wiring	Ref. method ∵	No. of points served	۲ 2	CPC	Maximum disconnection \mathscr{G} time (BS 7671)	BS EN Number	Type No.	Rating (A)	Breaking A capacity K	Other Other §	BS EN Number	Type No.	lΔn (mA)	Rating (A)
1/L1	.LIGHTS RANGE	Α	В	5	1.5	1	0.4	61009 RCD/RCBO	С	6	6	3.64	61009	Α	30	6
1/L2	.LIGHTS AMMO STORE	А	В	9	1.5	1	0.4	61009 RCD/RCBO	С	6	6	3.64	61009	Α	30	6
1/L3	LIGHTS ENTRANCE HALL & WC	А	В	13	1.5	1	0.4	61009 RCD/RCBO	С	6	6	3.64	61009	А	30	6
2/L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2/L2	.LIGHTS OFFICE	А	В	6	1.5	1	0.4	61009 RCD/RCBO	С	6	6	3.64	61009	Α	30	6
2/L3	.LIGHTS ARMOURY	А	В	3	1.5	1	0.4	61009 RCD/RCBO	С	6	6	3.64	61009	Α	30	6
3/L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3/L2	LIGHTS ACF CORRIDOR	А	В	4	1.5	1	0.4	61009 RCD/RCBO	С	6	6	3.64	61009	Α	30	6
3/L3	.LIGHTS 1ST FL CORRIDOR & WC	Α	В	8	1.5	1	0.4	61009 RCD/RCBO	С	6	6	3.64	61009	А	30	6
4/L1	LIGHTS ACF MESS & LECTURE ROOM	А	В	12	1.5	1	0.4	61009 RCD/RCBO	С	6	6	3.64	61009	А	30	6
4/L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4/L3	.LIGHTS LANDING,LECTURE RM & LOBBY	Α	В	10	1.5	1	0.4	61009 RCD/RCBO	С	6	6	3.64	61009	А	30	6
5/L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5/L2	OFFICE HANDRIER	А	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	6	1.37	61009	Α	30	16
5/L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6/L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6/L2	OFFICE WATER HEATER	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	6	1.37	61009	Α	30	16
6/L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
7/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9/L1	SOCKETS RIFLE RANGE	Α	В	8	4	2.5	0.4	61009 RCD/RCBO	С	32	6	0.68	61009	Α	30	32
9/L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9/L3	SOCKETS UTILITY ROOM & MAINS ROOM	А	В	2	4	2.5	0.4	61009 RCD/RCBO	С	32	6	0.68	61009	А	30	32
10/L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10/L2	SOCKETS OFFICE & CORRIDOR	А	В	12	4	2.5	0.4	61009 RCD/RCBO	С	32	6	0.68	61009	А	30	32
10/L3	SOCKETS ALARM & ENTRANCE	А	В	5	4	2.5	0.4	61009 RCD/RCBO	С	32	6	0.68	61009	А	30	32
11/L1	SOCKETS ACF LECTURE ROO & MESS	А	В	8	4	2.5	0.4	61009 RCD/RCBO	С	32	6	0.68	61009	А	30	32
11/L2	.FIRE ALARM	А	В	1	1.5	1	0.4	61009 RCD/RCBO	С	6	6	3.64	61009	Α	30	6
11/L3	SOCKETS ACF OFFICE & LECTURE ROOM	А	В	8	4	2.5	0.4	61009 RCD/RCBO	С	32	6	0.68	61009	А	30	32
12/L1	WATER HEATER ACF	А	В	1	2.5	2.5	0.4	61009 RCD/RCBO	С	16	6	1.37	61009	А	30	16
12/L2	WATER HEATER G/FLOOR LADIES WC	А	В	1	2.5	2.5	0.4	61009 RCD/RCBO	С	16	6	1.37	61009	А	30	16

^{*} SPD Type. Where a combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both boxes.

t Where a T3 SPD is installed to protect sensitive equipment, enter Details of Circuits, of the Schedule of Test Results. (See Section 534 of BS 7671:2018+A2:2022.)

:j: See Table 4A2 of Appendix 4 of BS 7671:2018+A2:2022.

§ Where the maximum permitted earth fault loop impedance value stated in Max Zs column is taken from a source other than the tabulated values given in Chapter 41 of BS 7671:2018+A2:2022, state the source of the data in the appropriate cell for the circuit in the change to Schedule of Test Results

for Industrial/Commercial Premises

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)





FT/EIC 3486000001829

					SCH	EDUL	E OF (CIRCUIT DETA	ILS							
Cir		Тур	Ref	No.	Circuit co	nductors	Max diso time	Overcurrent protecti	ve devi	ices	Bre cap	BS 7671 Max.		RCI)	
Circuit No. and Line	Circuit designation	Type of wiring	Ref. method ∺	No. of points served	r Z	СРС	Maximum disconnection (BS 7671)	BS EN Number	Type No.	Rating (A)	Breaking A capacity K	permitted Zs Other Other § 100% (Ω)	BS EN Number	Type No.	lΔn (mA)	Rating (A)
12/L3	HANDRIER 1ST FL LADIES	А	В	1	2.5	2.5	0.4	61009 RCD/RCBO	С	16	6	1.37	61009	Α	30	16
13/L1	WATER HEATER CARETAKER	А	В	1	2.5	2.5	0.4	61009 RCD/RCBO	С	16	6	1.37	61009	А	30	16
13/L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
13/L3	HANDRIER G/FL MENS WC	Α	В	1	2.5	2.5	0.4	61009 RCD/RCBO	С	16	6	1.37	61009	Α	30	16
14/L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14/L2	HANDRIER 1ST FL MENS WC	А	В	1	2.5	2.5	0.4	61009 RCD/RCBO	С	16	6	1.37	61009	Α	30	16
14/L3	HANDRIER G/FL LADIES WC	Α	В	1	2.5	2.5	0.4	61009 RCD/RCBO	С	16	6	1.37	61009	Α	30	16
15/L1	LIGHTS MAINS ROOM & UTILITY	А	В	4	1.5	1	0.4	61009 RCD/RCBO	С	6	6	3.64	61009	А	30	6
15/L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15/L3	HANDRIER MENS G/FL WC	Α	В	1	2.5	2.5	0.4	61009 RCD/RCBO	С	16	6	1.37	61009	Α	30	16
16/L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16/L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16/L3	SOCKETS TA LECTURE ROOM & LOBBY	А	В	4	4	2.5	0.4	61009 RCD/RCBO	С	32	6	0.68	61009	А	30	32
										_						
			_													
			-													
	I .	1	1													

^{*} SPD Type. Where a combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both boxes.

t Where a T3 SPD is installed to protect sensitive equipment, enter Details of Circuits, of the Schedule of Test Results. (See Section 534 of BS 7671:2018+A2:2022.)

;j: See Table 4A2 of Appendix 4 of BS 7671:2018+A2:2022.

§ Where the maximum permitted earth fault loop impedance value stated in Max Zs column is taken from a source other than the tabulated values given in Chapter 41 of BS 7671:2018+A2:2022, state the source of the data in the appropriate cell for the circuit in the change to Schedule of Test Results

for Industrial/Commercial Premises





							1			
Client Name	WESSEX RFCA				Installation Address			CENTRE, YORK F	ROAD,	\neg
Client Address	MOUNT HOUSE, MOUNT STREET TAUNTON, SOMERSET	Client TA	1 3Q	U	Installation Postcode		IGTON, DE	VON		\dashv
Distribution board of	details - Complete in every case			Comple	ete only if the distribution boar	d is not	connected o	lirectly to the origin	of the installation	on
Location MA	INS ROOM REAR			Associa	ted RCD (if any): BS (EN	N/A				
Designation DB	1			Z _{db} 0.	14	Ω	Operat	ing at IΔn N/A		ms
No. of ways	Supply polarity confirmed			l. _F						
No. of phases 3	SPD: Operational status confirm	ed V Not applicable		I _{pf} 1.	kA No. of poles	N/A		Time delay (if applic	able) N/A	_

11.1 N/A								FEOT-DEC							
Till										ce	TP	22		More	al test
Till	Ω			Circuit impeda				(Re	ecord lower readi	ing)	olarit	/lax. /leasu		button c	peration
11.1 NA NA NA NA NA NA LM NA LM NA 250 LM 100 \$\sqrt{0}\$ 0.89 19 \$\sqrt{1}\$ \$\sqrt{1}\$ NA NA NA LM NA NA 250 LM 100 \$\sqrt{1}\$ LM 111 \$\sqrt{2}\$ NA NA NA NA NA NA NA N	ircuit and L	Rin	g final circuits	only	Fig 8 check	R1R2	or R2	Test voltage	L/L, L/N	L/E, N/E	~			RCD	AFDD
11.1.2 NA	ine.	r1	rn	r2	(✓)	R1 + R2	R2	V	M(Ω)	M(Ω)				(√)	(√)
1.1.3 NA	1/L1	N/A	N/A	N/A	N/A	0.84	N/A	250	LIM	100	✓	0.89	19	✓	N/A
22.1	1/L2	N/A	N/A	N/A	N/A	LIM	N/A	250	LIM	100	✓	LIM	11	✓	N/A
21.2 NA	1/L3	N/A	N/A	N/A	N/A	1.01	N/A	250	LIM	100	✓	1.62	9	✓	N/A
21.3 NA NIA NIA NIA NIA NIA LIM NIA 250 LIM 100	2/L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Signature Sign	2/L2	N/A	N/A	N/A	N/A	0.61	N/A	250	LIM	100	✓	0.71	19	✓	N/A
Silication Nicolate Nicolat	2/L3	N/A	N/A	N/A	N/A	LIM	N/A	250	LIM	100	✓	LIM	21	✓	N/A
30.3 N/A	3/L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4/L1 N/A	3/L2	N/A	N/A	N/A	N/A	0.81	N/A	250	LIM	100	✓	0.86	21	√	N/A
4.1.2 N.A NA	3/L3	N/A	N/A	N/A	N/A	1.46	N/A	250	LIM	100	✓	1.49	19	✓	N/A
ALI	4/L1	N/A	N/A	N/A	N/A	0.82	N/A	250	LIM	100	✓	1.12	11	 ✓	N/A
5.1.1 N/A N/A </td <td>4/L2</td> <td>N/A</td>	4/L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5.1.2 N/A	4/L3	N/A	N/A	N/A	N/A	1.23	N/A	250	LIM	100	✓	1.43	11	 ✓	N/A
56.1.3 N/A	5/L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6i.1 NiA	5/L2	N/A	N/A	N/A	N/A	0.3	N/A	250	LIM	100	✓	0.51	16	✓	N/A
6iL2 N/A N/A N/A N/A N/A N/A 0.36 N/A 250 LIM 100														N/A	
61.3 N/A	6/L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	6/L2	N/A	N/A	N/A	N/A	0.36	N/A	250	LIM	100	✓	0.52	19	✓	N/A
8/TP N/A	6/L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9/L1 0.23 0.23 0.35 N/A 0.42 N/A 250 LIM 100	7/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9/L2 N/A	8/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9/L3 0.10 0.10 0.14 N/A 0.19 N/A 250 LIM 100	9/L1	0.23	0.23	0.35	N/A	0.42	N/A	250	LIM	100	✓	0.68	21	✓	N/A
10/L1 N/A	9/L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10/L2 LIM LIM LIM N/A 0.35 N/A 250 LIM 100 10/L3 LIM LIM LIM N/A 0.43 N/A 250 LIM 100 10/L3 LIM LIM LIM N/A 0.43 N/A 250 LIM 100 11/L1 0.55 10.53 10.67 10/L3 N/A 0.3 N/A 250 LIM 100 11/L2 N/A N/A N/A N/A N/A N/A 0.5 N/A 250 LIM 100 11/L3 0.49 11/L3 0.49 11/L3 0.49 11/L3 0.49 N/A N/A N/A N/A N/A 0.24 N/A 250 LIM 100 11/L3 0.49 N/A N/A N/A N/A N/A 0.24 N/A 250 LIM 100 11/L3 0.49 N/A N/A N/A N/A N/A 0.24 N/A 250 LIM 100 11/L3 N/A N/A N/A N/A N/A N/A 0.24 N/A 250 LIM 100 11/L3 N/A N/A N/A N/A N/A N/A 0.24 N/A 250 LIM 100 11/L3 N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 11/L3 N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 11/L3 N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 11/L3 N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L2 N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L2 N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L3 N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L3 N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L3 N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L3 N/A N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L3 N/A N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L3 N/A N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L3 N/A N/A N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L3 N/A N/A N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L3 N/A N/A N/A N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L3 N/A N/A N/A N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 12/L3 N/A	9/L3	0.10	0.10	0.14	N/A	0.19	N/A	250	LIM	100	✓	0.21	28	✓	N/A
10/L3 LIM LIM LIM N/A 0.43 N/A 250 LIM 100 \$\sqrt{0.74}\$ 9 \$\sqrt{\sqrt{N/A}}\$ N/A 11/L1 0.55 0.53 0.67 N/A 0.3 N/A 250 LIM 100 \$\sqrt{0.51}\$ 9 \$\sqrt{\sqrt{N/A}}\$ N/A 11/L2 N/A N/A N/A N/A N/A 0.5 N/A 250 LIM 100 \$\sqrt{0.59}\$ 21 \$\sqrt{\sqrt{N/A}}\$ N/A 11/L3 0.49 0.50 0.69 N/A 0.31 N/A 250 LIM 100 \$\sqrt{\sqrt{0.51}}\$ 19 \$\sqrt{\sqrt{\sqrt{N/A}}}\$ N/A 12/L1 N/A N/A N/A N/A N/A N/A 0.24 N/A 250 LIM 100 \$\sqrt{\sqrt{0.51}}\$ 0.49 31 \$\sqrt{\sqrt{N/A}}\$ N/A 12/L2 N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 \$\sqrt{\sqrt{0.50}}\$ 0.42 19 \$\sqrt{\sqrt{N/A}}\$ N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 \$\sqrt{\sqrt{0.50}}\$ 0.42 19 \$\sqrt{\sqrt{N/A}}\$ N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 \$\sqrt{\sqrt{0.50}}\$ 0.42 19 \$\sqrt{\sqrt{N/A}}\$ N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 \$\sqrt{\sqrt{0.50}}\$ 0.42 19 \$\sqrt{\sqrt{0.502}}\$ 0.50 N/A 12/L2 N/A N/A N/A N/A N/A 0.25 N/A 250 LIM 100 \$\sqrt{\sqrt{0.50}}\$ 0.42 19 \$\sqrt{\sqrt{0.502}}\$ 0.50 N/A 12/L2 N/A N/A N/A N/A N/A 0.55 N/A 250 LIM 100 \$\sqrt{\sqrt{0.50}}\$ 0.42 19 \$\sqrt{\sqrt{0.502}}\$ 0.50 N/A 12/L2 N/A N/A N/A N/A N/A 0.50 N/A 250 LIM 100 \$\sqrt{\sqrt{0.50}}\$ 0.42 19 \$\sqrt{\sqrt{0.502}}\$ 0.50 N/A 12/L2 N/A N/A N/A N/A N/A N/A N/A 0.50 N/A 250 LIM 100 \$\sqrt{\sqrt{0.50}}\$ 0.42 19 \$\sqrt{\sqrt{0.502}}\$ 0.50 N/A 12/L2 N/A	10/L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11/L1 0.55 0.53 0.67 N/A 0.3 N/A 250 LIM 100	10/L2	LIM	LIM	LIM	N/A	0.35	N/A	250	LIM	100	✓	0.61	11	 ✓	N/A
11/L2 N/A N/A N/A N/A N/A 0.5 N/A 250 LIM 100 \$\sqrt{0.59}\$ 21 \$\sqrt{0.7}\$ N/A 1/L3 0.49 0.50 0.69 N/A 0.31 N/A 250 LIM 100 \$\sqrt{0.51}\$ 19 \$\sqrt{0.51}\$ N/A 12/L1 N/A N/A N/A N/A N/A 0.24 N/A 250 LIM 100 \$\sqrt{0.49}\$ 31 \$\sqrt{0.49}\$ N/A 12/L2 N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 \$\sqrt{0.49}\$ 0.42 19 \$\sqrt{0.49}\$ N/A 12/L2 N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 \$\sqrt{0.49}\$ 0.42 19 \$\sqrt{0.42}\$ N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 \$\sqrt{0.42}\$ 19 \$\sqrt{0.42}\$ N/A 12/L2 N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 \$\sqrt{0.49}\$ 0.42 19 \$\sqrt{0.49}\$ N/A 12/L2 N/A N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 \$\sqrt{0.49}\$ 0.42 19 \$\sqrt{0.49}\$ N/A 12/L2 N/A N/A 12/L	10/L3	LIM	LIM	LIM	N/A	0.43	N/A	250	LIM	100	✓	0.74	9	✓	N/A
11/L3	11/L1	0.55	0.53	0.67	N/A	0.3	N/A	250	LIM	100	✓	0.51	9	✓	N/A
12/L1 N/A N/A N/A N/A N/A 0.24 N/A 250 LIM 100 12/L2 N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 Details of circuits and/or installed equipment vulnerable to damage when testing ANY ELECTRONIC DEVICES. Date(s) live testing 22/02/2023 To 22/02/2023 To 22/02/2023 To 22/02/2023 To 22/02/2023 To 22/02/2023 To 22/02/2023 To 22/02/2023	11/L2	N/A	N/A	N/A	N/A	0.5	N/A	250	LIM	100	✓	0.59	21	✓	N/A
12/L2 N/A N/A N/A N/A N/A 0.22 N/A 250 LIM 100 ✓ 0.42 19 ✓ N/A Details of circuits and/or installed equipment vulnerable to damage when testing ANY ELECTRONIC DEVICES. Date(s) live testing 22/02/2023 To 22/02/2023 Test instrument serial number(s) Loop impedance 44-0694 Insulation resistance 44-0694 Continuity 44-0694 RCD 44-0694 E/Electrode	11/L3	0.49	0.50	0.69	N/A	0.31	N/A	250	LIM	100	✓	0.51	19	✓	N/A
Details of circuits and/or installed equipment vulnerable to damage when testing ANY ELECTRONIC DEVICES. Date(s) live testing 22/02/2023 To 22/02/2023 To 22/02/2023 Test instrument serial number(s) Loop impedance 44-0694 Insulation resistance 44-0694 Continuity 44-0694 RCD 44-0694 E/Electrode	12/L1	N/A	N/A	N/A	N/A	0.24	N/A	250	LIM	100	✓	0.49	31	✓	N/A
ANY ELECTRONIC DEVICES. Date(s) live testing 22/02/2023 To 22/02/2023 Test instrument serial number(s) Loop impedance 44-0694 Insulation resistance 44-0694 Continuity 44-0694 RCD 44-0694 E/Electrode	12/L2	2/L2 N/A N/A N/A N/A 0.22 N/A 250 LIM 100													
Test instrument serial number(s) Loop impedance 44-0694 Insulation resistance 44-0694 Continuity 44-0694 RCD 44-0694 E/Electrode	Details o	of circuits and/	or installed eq	uipment vulnera	able to dan	nage when te	sting			Date(s)	dead test	ting 22	2/02/2023 To	22/02/20	23
Loop impedance 44-0694 Insulation resistance 44-0694 Continuity 44-0694 RCD 44-0694 E/Electrode	ANY EL	ECTRONIC	DEVICES.							Date(s) live test	ting 22	2/02/2023 To	22/02/20)23
	Test inst	rument serial	number(s)												
	Loop imp	pedance 44-0	0694	Insulation	resistance	44-0694		Continuity 44-0	694	RCD 44-0694		E/E	lectrode		
	Tested I	by: Name (ca	apital letters)		STEVE CR				S	Signature	<u> </u>	γ			
Position Qualified Supervisor Date 22/02/2023	Po	sition Qualif	ied Supervisor			Date 22/0	02/2023				ک	1	&~		

for Industrial/Commercial Premises





							TEST RES	ULTS								
			Circuit imped	ance Ω				sulation resistan			Polarity	Max Mea	RCD test	ing		al test operation
Circu	Rin	g final circuits	only	Fig 8	R1R2	or R2	Test voltage	L/L, L/N	L/E, N	I/E	rity	Max. Measured	All RCDs I	Δn	RCD	AFDD
Circuit No. and Line	r1	rn	r2	્રિ∞ (√)	R1 + R2	R2	V	M(Ω)	M(Ω	!)		Zs (Ω)	ms		(✓)	(√)
12/L3	N/A	N/A	N/A	N/A	0.46	N/A	250	LIM	100		✓		21		✓	N/A
13/L1	N/A	N/A	N/A	N/A	0.15	N/A	250	LIM	100		✓	0.29	21		✓	N/A
13/L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A		N/A	N/A
13/L3	N/A	N/A	N/A	N/A	0.38	N/A	250	LIM	100		✓	0.87	21		✓	N/A
14/L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A		N/A	N/A
14/L2	N/A	N/A	N/A	N/A	0.61	N/A	250	LIM	100		✓	0.79	19		✓	N/A
14/L3	N/A	N/A	N/A	N/A	0.32	N/A	250	LIM	100		✓	0.59	9		✓	N/A
15/L1	N/A	N/A	N/A	N/A	0.43	N/A	250	LIM	100		✓	0.72	11		✓	N/A
15/L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			N/A	N/A		N/A	N/A
15/L3	N/A	N/A	N/A	N/A	0.55	N/A	250	LIM	100		✓	0.68	11		✓	N/A
16/L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			N/A	N/A		N/A	N/A
16/L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A		N/A	N/A
16/L3	0.39	0.38	0.48	N/A	0.34	N/A	250	LIM	100		✓	0.49	21		✓	N/A
										-						
										-						
										-+						
										\dashv						
										_						
										\dashv				-		
Details of	of circuits and/	or installed eq	uipment vulner	able to dan	nage when te	sting	•	•		Date(s) de	ead test	ing 2	2/02/2023	То	22/02/20)23
ANY E	LECTRONIC	DEVICES.								Date(s)					22/02/20	
Test ins	trument serial	number(s)										-		_		
Loop im	pop impedance 44-0694 Insulation resistance 44-0694 Continuity 44-0694 RCD 44-0694 E/Electrode															
		apital letters)		STEVE CR				8	Signature			Ø				
Po	osition Qualif	ied Supervisor	-		Date 22/0	02/2023						2	ne-			

for Industrial/Commercial Premises

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)





FT/EIC 3486000001829

Client Name	•	WESSEX RFCA		Installation Address	PAIGNTON TA CENTRE, YORK ROAD,
Client Addre	ess	MOUNT HOUSE, MOUNT STREET			PAINGTON, DEVON
		TAUNTON, SOMERSET		Postcode	PL11 2JX
Client Posto	code	TA1 3QU			
Distribution bo		ils - Complete in every case	Complete only if the distr connected directly to the		
Location	GYM	12 10 10/1	Overcurrent protective deviction for the distribution circuit:	e Supply to distribution board	is from Sub Mains(DB MAIN DB, 2/TP)
Designation	DB 1B		No. of phases 3	BS(EN) 88-2 HRC	Type gG Rating 63 A
No. of ways	13		Nominal voltage NA	V RCD BS(EN) N/A	Type N/A Rating N/A IΔn mA

SCHEDULE OF CIRCUIT DETAILS DO Z Z Circuit conductors SS COvergurgent protective devices O D BS 7671 Max PCD																
Circ and		Туре	Ref.	No.	Circuit co		Maxir disco time	Overcurrent protecti	ve devi	ices	Breaking capacity	BS 7671 Max. permitted Zs		RCI)	
Circuit No. and Line	Circuit designation	Type of wiring	Ref. method ∵	No. of points served	۲ 2	СРС	Maximum disconnection \mathscr{O} time (BS 7671)	BS EN Number	Type No.	Rating (A)	aking acity (KA)	Other Other § 100% (Ω)	BS EN Number	Type No.	lΔn (mA)	Rating (A)
1/L1	HEATER GENERAL STORE	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	Α	30	16
1/L2	HEATER 1 MAIN DECK	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	Α	30	16
1/L3	HANDRIER MENS WC	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	Α	30	16
2/L1	HEATER JUNIOR CADET	А	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	Α	30	16
2/L2	HEATER 4 MAIN DECK	А	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	Α	30	16
2/L3	WATER HEATER MENS WC	А	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	А	30	16
3/L1	HEATER SHIPS OFFICE	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	А	30	16
3/L2	HEATER 4 MAIN DECK	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	А	30	16
3/L3	HANDRIER LADIES WC	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	А	30	16
4/L1	PATCH PANEL RHS	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	А	30	16
4/L2	HEATER 2 MAIN DECK	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	А	30	16
4/L3	WATER HEATER LADIES WC	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	Α	30	16
5/L1	OUTSIDE CONTAINER	F	В	1	6	6	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	Α	30	32
5/L2	PATCH PANEL LHS	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	20	10	1.09	61009	Α	30	20
5/L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
7/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9/L1	SOCKETS GYM	А	В	6	2.5	1.5	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	Α	30	32
9/L2	SOCKETS DEVON & DORSETS GARAGE	А	В	4	2.5	1.5	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	А	30	32
9/L3	SOCKETS TROOP	Α	В	4	2.5	1.5	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	Α	30	32
10/L1	.LIGHTS GYM	Α	В	6	1.5	1	0.4	60898 MCB	С	6	10	3.64	N/A	N/A	N/A	6
10/L2	SOCKETS OFFICE & ENTRANCE	А	В	8	2.5	1.5	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	А	30	32
10/L3	SOCKETS LECTURE ROOM	Α	В	4	2.5	1.5	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	Α	30	32
11/L1	.LIGHTS GYM	Α	В	4	1.5	1	0.4	60898 MCB	С	6	10	3.64	N/A	N/A	N/A	N/A
11/L2	.LIGHTS GYM	Α	В	5	1.5	1	0.4	61009 RCD/RCBO	С	6	10	3.64	N/A	N/A	N/A	N/A
11/L3	LIGHTS OFFICE & ENTRANCE	А	В	11	1.5	1	0.4	61009 RCD/RCBO	С	6	10	3.64	N/A	N/A	N/A	N/A
12/L1	.LIGHTS CORRIDOR & WC'S	Α	В	11	1.5	1	0.4	61009 RCD/RCBO	С	6	10	3.64	N/A	N/A	N/A	N/A
12/L2	LIGHTS DEVON & DORSETS GARAGE	А	В	8	1.5	1	0.4	61009 RCD/RCBO	С	6	10	3.64	N/A	N/A	N/A	N/A
12/L3	.LIGHTS OFFICE	Α	В	4	1.5	1	0.4	61009 RCD/RCBO	С	6	10	3.64	N/A	N/A	N/A	N/A
13/L1	LIGHTS LECTURE ROOM	Α	В	8	1.5	1	0.4	61009 RCD/RCBO	С	6	10	3.64	N/A	N/A	N/A	N/A
13/L2	HEATER TROOP STORE	Α	В	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	А	30	16
13/L3	SERVER/AIR EXTRACT	А	В	2	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	А	30	16

^{*} SPD Type. Where a combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both boxes. t Where a T3 SPD is installed to protect sensitive equipment, enter Details of Circuits, of the Schedule of Test Results. (See Section 534 of BS 7671:2018+A2:2022.) ;; See Table 4A2 of Appendix 4 of BS 7671:2018+A2:2022. § Where the maximum permitted earth fault loop impedance value stated in Max Zs column is taken from a source other than the tabulated values given in Chapter 41 of BS 7671:2018+A2:2022, state the source of the data in the appropriate cell for the circuit in the change to Schedule of Test Results

for Industrial/Commercial Premises

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)





			CONTANTOR
Client Name	WESSEX RFCA		Installation Address PAIGNTON TA CENTRE, YORK ROAD,
Client Addre	MOUNT HOUSE, MOUNT STREET TAUNTON. SOMERSET	Client TA1 3QU Postcode	
	TAUNTON, SOMENSET	Posicode	Installation Postcode PL11 2JX
Distribution boa	ard details - Complete in every case		Complete only if the distribution board is not connected directly to the origin of the installation
Location	GYM		Associated RCD (if any): BS (EN) N/A
Designation	DB 1B		Z_{db} 0.18 Operating at I Δ n N/A ms
No. of ways	Supply polarity confirmed SPD: Operational status confirm		I _{pf} 2.26 kA No. of poles N/A Time delay (if applicable) N/A

	TEST RESULTS													
						1		ULTS sulation resistan	ce	70	22		Manu	al test
C			Circuit impeda					ecord lower readi		Polarity	Max. Measured	RCD testing		peration
ircuit and	Rin	g final circuits	only	Fig 8 check	R1R2	or R2	Test voltage	L/L, L/N	L/E, N/E	₹	ıred	All RCDs IΔn ms	RCD	AFDD
Circuit No. and Line	r1	rn	r2	(✓)	R1 + R2	R2	V	M(Ω)	M(Ω)		Zs (Ω)		(√)	(√)
1/L1	N/A	N/A	N/A	N/A	0.06	N/A	250	LIM	100	✓	0.42	39	✓	N/A
1/L2	N/A	N/A	N/A	N/A	0.16	N/A	250	LIM	100	✓	0.47	41	✓	N/A
1/L3	N/A	N/A	N/A	N/A	0.16	N/A	250	LIM	100	✓	0.34	21	✓	N/A
2/L1	N/A	N/A	N/A	N/A	0.20	N/A	250	LIM	100	✓	0.39	29	✓	N/A
2/L2	N/A	N/A	N/A	N/A	0.16	N/A	250	LIM	100	✓	0.38	19	√	N/A
2/L3	N/A	N/A	N/A	N/A	0.17	N/A	250	LIM	100	✓	0.41	28	✓	N/A
3/L1	N/A	N/A	N/A	N/A	0.11	N/A	250	LIM	100	✓	0.35	11	✓	N/A
3/L2	N/A	N/A	N/A	N/A	0.24	N/A	250	LIM	100	✓	0.44	21	✓	N/A
3/L3	N/A	N/A	N/A	N/A	0.18	N/A	250	LIM	100	√	0.46	19	√	N/A
4/L1	N/A	N/A	N/A	N/A	0.16	N/A	250	LIM	100	✓	0.46	19	✓	N/A
4/L2	N/A	N/A	N/A	N/A	0.11	N/A	250	LIM	100	✓	0.38	21	√	N/A
4/L3	N/A	N/A	N/A	N/A	0.13	N/A	250	LIM	100	✓	0.4	19	√	N/A
5/L1	N/A	N/A	N/A	N/A	LIM	N/A	250	LIM	100	✓	LIM	18	✓	N/A
5/L2	N/A	N/A	N/A	N/A	0.16	N/A	250	LIM	100	✓	0.46	21	✓	N/A
5/L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
7/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9/L1	0.58	0.58	0.76	N/A	0.36	N/A	250	LIM	100	✓	0.62	29	√	N/A
9/L2	0.63	0.63	0.96	N/A	0.45	N/A	250	LIM	100	✓	0.69	39	✓	N/A
9/L3	0.5	0.5	0.67	N/A	0.27	N/A	250	LIM	100	✓	0.52	11	✓	N/A
10/L1	N/A	N/A	N/A	N/A	0.49	N/A	250	LIM	100	✓	0.84	N/A	N/A	N/A
10/L2	0.48	0.47	0.6	N/A	0.14	N/A	250	LIM	100	✓	0.41	19	✓	N/A
10/L3	N/A	N/A	N/A	N/A	0.48	N/A	250	LIM	100	✓	0.59	19	✓	N/A
11/L1	N/A	N/A	N/A	N/A	0.36	N/A	250	LIM	100	✓	0.56	N/A	N/A	N/A
11/L2	N/A	N/A	N/A	N/A	0.43	N/A	250	LIM	100	✓	0.71	N/A	N/A	N/A
11/L3	N/A	N/A	N/A	N/A	0.52	N/A	250	LIM	100	✓	0.89	N/A	N/A	N/A
12/L1	N/A	N/A	N/A	N/A	0.37	N/A	250	LIM	100	✓	0.62	N/A	N/A	N/A
12/L2	N/A	N/A	N/A	N/A	0.63	N/A	250	LIM	100	\checkmark	0.83	N/A	N/A	N/A
12/L3	N/A	N/A	N/A	N/A	0.41	N/A	250	LIM	100	✓	0.71	N/A	N/A	N/A
13/L1	N/A	N/A	N/A	N/A	0.58	N/A	250	LIM	100	✓	0.86	N/A	N/A	N/A
13/L2	N/A	N/A	N/A	N/A	0.41	N/A	250	LIM	100	✓	0.54	21	✓	N/A
13/L3	L3 N/A N/A N/A N/A 0.31 N/A 250 LIM 100 🗸 0.61 19 🗸 N/A													
Details o	of circuits and/	or installed eq	uipment vulnera	ble to dan	nage when te	sting			Date(s)	dead test	ting 22	2/02/2023 To	22/02/20	23
ANY E	LECTRONIC	DEVICES.							Date(s) live test	ting 22	2/02/2023 To	22/02/20)23
Test ins	trument serial	number(s)							_					
Loop im	pedance 44-0	0694	Insulation	resistance	e 44-0694		Continuity 44-0	694	RCD 44-0694		_	lectrode		
Tested	bv: Name (c	apital letters)		STEVE CR	EESE			5	Signature		7)			

Signature

Created by FastTest © Copyright FastTest 2023

Tested by: Name (capital letters)

Position Qualified Supervisor

Date 22/02/2023

for Industrial/Commercial Premises

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)





FT/EIC 3486000001829

Client Name	WESSEX RFCA		Installation Address	PAIGNTON TA CENTRE, YORK ROAD,
Client Address	MOUNT HOUSE, MOUNT STREET			PAINGTON, DEVON
	TAUNTON, SOMERSET		Postcode	PL11 2JX
Client Postcode	TA1 3QU			
Distribution board deta	ils - Complete in every case	Complete only if the distr		
SPD Details: Type(s)* 7	1 T2 V T3† N/A	_	· ·	
Location LOBBY	BYWC	Overcurrent protective devic for the distribution circuit:	e Supply to distribution board	is from
Designation DB CA	RETAKERS	No. of phases 1	BS(EN)	Type Rating A
No. of ways 16		Nominal voltage	V RCD BS(EN) N/A	Type N/A Rating N/A IΔn mA

	SCHEDULE OF CIRCUIT DETAILS B C															
Circ		Тур	Ref	No.			Maxi disco time	Overcurrent protect	ive dev	ices	Brea	permitted Zs		RCI)	
Circuit No. and Line	Circuit designation	Type of wiring	Ref. method ∺	No. of points served		СРС	Maximum disconnection \mathscr{O} time (BS 7671)	BS EN Number	Type No.	Rating (A)	Breaking A capacity (K	Other Other § 100% (Ω)	BS EN Number	Type No.	lΔn (mA)	Rating (A)
1/S	SURGE ARRESTOR SUPPLY	А	Α	1	10	6	0.4	60898 MCB	В	32	6	1.37	N/A	N/A	N/A	N/A
2/S	SOCKETS KITCHEN & BOILER	А	А	5	4	2.5	0.4	61009 RCD/RCBO	В	32	6	1.37	61009	А	30	32
3/S	.COOKER	Α	Α	1	10	6	0.4	61009 RCD/RCBO	В	32	6	1.37	61009	Α	30	32
4/S	SOCKETS BEDROOM, LOUNGE & LANDING	А	А	7	4	2.5	0.4	61009 RCD/RCBO	В	32	6	1.37	61009	А	30	32
5/S	SOCKET 1ST FLOOR	А	Α	1	2.5	1.5	0.4	61009 RCD/RCBO	В	16	6	2.73	61009	А	30	16
6/S	WATER HEATER WC	А	Α	1	2.5	1.5	0.4	61009 RCD/RCBO	В	16	6	2.73	61009	А	30	16
7/S	WATER HEATER KITCHEN	Α	Α	1	2.5	1.5	0.4	61009 RCD/RCBO	В	16	6	2.73	61009	Α	30	16
8/S	.LIGHTS STAIRS & CORRIDOR	А	А	3	1.5	1	0.4	61009 RCD/RCBO	В	10	6	4.37	61009	А	30	10
9/S	.LIGHTS UP	А	Α	10	1.5	1	0.4	61009 RCD/RCBO	В	10	6	4.37	61009	А	30	10
10/S	.LIGHTS DOWN + DOORBELL	А	Α	6	1.5	1	0.4	61009 RCD/RCBO	В	6	6	7.28	61009	А	30	6
11/S	SOCKETS GROUNDFLOOR	Α	Α	7	2.5	1.5	0.4	61009 RCD/RCBO	В	32	6	1.37	61009	Α	30	32
12/S	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
13/S	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14/S	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15/S	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16/S	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
			_													
			_													
			_													
			_													
			_													
			_													<u> </u>
		_														<u> </u>
		_		-		<u> </u>										<u> </u>
			_	-		<u> </u>										<u> </u>
		_		-		<u> </u>										<u> </u>
	I	1	1	1	I		I	I	1	l .	I	I	1	1		

^{*} SPD Type. Where a combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both boxes.

t Where a T3 SPD is installed to protect sensitive equipment, enter Details of Circuits, of the Schedule of Test Results. (See Section 534 of BS 7671:2018+A2:2022.)

:j: See Table 4A2 of Appendix 4 of BS 7671:2018+A2:2022.

§ Where the maximum permitted earth fault loop impedance value stated in Max Zs column is taken from a source other than the tabulated values given in Chapter 41 of BS 7671:2018+A2:2022, state the source of the data in the appropriate cell for the circuit in the change to Schedule of Test Results

for Industrial/Commercial Premises





Client Name	WESSEX RFCA				Installation Address		GNTON TA CENTRE, YORK ROAD,
Client Addre	MOUNT HOUSE, MOUNT STREET TAUNTON, SOMERSET	Client T/Postcode	A1 3QI	J	Installation Postcode		NGTON, DEVON 11 2JX
Distribution boa	rd details - Complete in every case			Comple	te only if the distribution boar	d is no	t connected directly to the origin of the installation
Location	LOBBY BY WC			Associa	ted RCD (if any): BS (EN	I) N/	'A
Designation	DB CARETAKERS			Z _{db} 0.	11	Ω	Operating at IΔn N/A ms
No. of ways	16 Supply polarity confirmed P	hase sequence conf	îrmed	. –			
No. of phases	1 SPD: Operational status confirme	Not applicat	ole	I _{pf} 2	kA No. of poles	V/A	Time delay (if applicable) N/A

	TEST RESULTS Insulation resistance Results Insulation resistance Results Results Insulation resistance Results Insulation resistance Results Insulation resistance													
			Circuit impeda	ance O			_	sulation resistan	ce	Pc	Z Z	RCD testing		
Circ	Rin	g final circuits					Test voltage	ecord lower readi	ng) L/E, N/E	Polarity	Max. Measured	All RCDs IΔn	button o	
Circuit No. and Line	r1	rn	r2	Fig 8		or R2	V	Μ(Ω)	M(Ω)		Zs	ms	RCD (√)	AFDD (✓)
ಕ್ ೧ 1/S		N/A	N/A	(√) N/A	R1 + R2	R2 N/A	250	>99.9	>99.9	/	(Ω) LIM	N/A	N/A	N/A
2/S		0.17	0.17	N/A	0.02	N/A	250	>99.9	>99.9	✓	0.43	11	✓ ·	N/A
3/S	N/A	N/A	N/A	N/A	0.02	N/A	250	>99.9	>99.9	/	0.21	9	√	N/A
4/S		0.34	0.43	N/A	0.18	N/A	250	>99.9	>99.9	1	0.52	19	✓	N/A
5/S	N/A	N/A	N/A	N/A	0.19	N/A	250	>99.9	>99.9	/	0.47	21	✓	N/A
6/S	N/A	N/A	N/A	N/A	0.23	N/A	250	>99.9	>99.9	✓	0.61	18	✓	N/A
7/S	N/A	N/A	N/A	N/A	0.17	N/A	250	>99.9	>99.9	✓	0.39	28	✓	N/A
8/S	N/A	N/A	N/A	N/A	0.48	N/A	250	>99.9	>99.9	✓	0.81	9	✓	N/A
9/S	N/A	N/A	N/A	N/A	0.53	N/A	250	>99.9	>99.9	✓	0.84	21	✓	N/A
10/S	N/A	N/A	N/A	N/A	0.68	N/A	250	>99.9	>99.9	✓	1.04	29	✓	N/A
11/S	0.58	0.57	0.79	N/A	0.36	N/A	250	>99.9	>99.9	✓	0.71	21	✓	N/A
12/S	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
13/S	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14/S														
15/S														
16/S														
													-	\dashv
Details o	of circuits and/	or installed eq	uipment vulnera	able to dan	l nage when te	sting			D-4-/-	\	<u>ا</u> ۵۷)/00/0000 T-	00/00/00	00
	Date(s) dead testing 22/02/2023 To 22/02/2023 Date(s) live testing 22/02/2023 To 22/02/2023													
Test inst	est instrument serial number(s)													
	op impedance 44-0694 Insulation resistance 44-0694 Continuity 44-0694 RCD 44-0694 E/Electrode													
Tested	by: Name (ca	apital letters)		STEVE CR	EESE			S	Signature		(V)			$\neg 1$
Po	sition Qualif	ied Supervisor			Date 22/0	02/2023					8	nen		

for Industrial/Commercial Premises

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)





Client Name	9	WESSEX RFCA		Installation Address	PAIGNTON TA CENTRE, YORK ROAD,
Client Addr	000	MOUNT HOUSE MOUNT OTDEET		i	PAINGTON, DEVON
Ciletti Addit	633	MOUNT HOUSE, MOUNT STREET TAUNTON, SOMERSET		Postcode	PL11 2JX
Client Posto	code	TA1 3QU		•	
Distribution bo	oard detai	ils - Complete in every case	Complete only if the dist	ribution board is not	
SPD Details: Type	e(s)* T	1 T2 T3† N/A		· ·	
Location	MAINS	ROOM 1ST FLOOR	Overcurrent protective device for the distribution circuit:	Ce Supply to distribution board	is from Sub Mains(DB MAIN DB, 3/TP)
Designation	DB 1ST	FLOOR	No. of phases 3	BS(EN) 88-2 HRC	Type gG Rating 63 A
No. of ways	18		Nominal voltage NA	V RCD BS(EN) N/A	Type N/A Rating N/A IΔn mA

SCHEDULE OF CIRCUIT DETAILS DO SZ Circuit conductors SS Overcurrent protective devices O D BS 7671 Max. BCD																
Circ		Туре	Ref.	No.	Circuit co		Maxii disco time	Overcurrent protecti	ve devi		Bres cap	BS 7671 Max. permitted Zs		RCE)	
Circuit No. and Line	Circuit designation	Type of wiring	Ref. method ∷	No. of points served	۲ 2	CPC	Maximum disconnection \mathscr{G} time (BS 7671)	BS EN Number	Type No.	Rating (A)	Breaking A capacity K	Other Other §	BS EN Number	Type No.	lΔn (mA)	Rating (A)
1/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3/L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3/L2	.LIGHTS OUTSIDE	А	В	13	1.5	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	Α	30	10
3/L3	LIGHTS REAR DRILL HALL	А	В	7	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	10
4/L1	.LIGHTS LOCAL, STORE & PLANT	Α	В	7	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	10
4/L2	LIGHTS GRD FL SHOWER & FEMALE CHANGING	Α	В	12	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	10
4/L3	LIGHTS 6 RIFLES CLASSROOM 2	А	В	7	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	10
5/L1	LIGHTS NEAR END DRILL HALL	Α	В	3	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	1010
5/L2	LIGHTS DRILL HALL	А	В	9	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	Α	30	10
5/L3		А	В	5	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	10
6/L1	LIGHTS DRILL HALL FAR END	Α	В	5	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	10
6/L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6/L3	SOCKET IN KITCHEN	А	Α	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	Α	30	16
7/L1	HANDRIER MALE RHS	А	Α	1	2.5	1.5	0.4	61009 RCD/RCBO	С	20	10	1.09	61009	Α	30	20
7/L2	SOCKET CLASSROOM 2	А	Α	4	4	2.5	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	Α	30	32
7/L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8/TP	ROLLER DOOR	F	Α	1	2.5	2.5	0.4	60898 MCB	С	20	10	1.09	N/A	N/A	N/A	N/A
9/TP	HOIST	F	Α	1	2.5	2.5	0.4	60898 MCB	С	20	10	1.09	N/A	N/A	N/A	N/A
10/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11/TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12/L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12/L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12/L3	LIGHTS HALLWAY & STAIRS	А	В	4	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	1010
13/L1	.LIGHTS MALE WC & KITCHEN	А	В	7	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	1010
13/L2	.LIGHTS BAR FAR	Α	В	9	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	1010
13/L3	.LIGHTS BAR	А	В	18	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	Α	30	1010
14/L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14/L2	.LIGHTS WALL & FAR BAR	А	В	9	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	1010
14/L3	.LIGHTS CLASS RM1 + GRD FLOOR	Α	В	7	1	1	0.4	61009 RCD/RCBO	С	10	10	2.19	61009	А	30	1010
15/L1	WATER HEATER BAR	А	Α	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	А	30	16
15/L2	HANDRIER MALE LHS	А	Α	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	А	30	16

^{*} SPD Type. Where a combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both boxes.

t Where a T3 SPD is installed to protect sensitive equipment, enter Details of Circuits, of the Schedule of Test Results. (See Section 534 of BS 7671:2018+A2:2022.)

:j: See Table 4A2 of Appendix 4 of BS 7671:2018+A2:2022.

§ Where the maximum permitted earth fault loop impedance value stated in Max Zs column is taken from a source other than the tabulated values given in Chapter 41 of BS 7671:2018+A2:2022, state the source of the data in the appropriate cell for the circuit in the change to Schedule of Test Results

for Industrial/Commercial Premises

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)





FT/EIC 3486000001829

SCHEDULE OF CIRCUIT DETAILS SCHEDULE OF CIRCUIT DETAILS Covergurgest protective devices of Section 1. Sectio																
Circ		Тур	Ref.	No. serv	Circuit co		Maxi disco time	Overcurrent protecti	ve devi	ces	Brea	BS 7671 Max. permitted Zs Other Other §		RCE)	
Circuit No. and Line	Circuit designation	Type of wiring	Ref. method ::	No. of points served		CPC	Maximum disconnection $\widehat{\omega}$ time (BS 7671)	BS EN Number	Type No.	Rating (A)	Breaking A capacity K	Other Other § 100% (Ω)	BS EN Number	Type No.	lΔn (mA)	Rating (A)
15/L3	SOCKET KITCHEN	Α	Α	1	2.5	1.5	0.4	61009 RCD/RCBO	С	16	10	1.37	61009	Α	30	16
16/L1	SOCKETS CLASSROOM 2	А	Α	5	2.5	1.5	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	Α	30	32
16/L2	SOCKETS KITCHEN	А	Α	4	2.5	1.5	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	Α	30	32
16/L3	SOCKETS BAR,STORE & PLANT ROOM	А	А	4	2.5	1.5	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	А	30	32
17/L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17/L2	SOCKET BEHIND BAR	Α	Α	4	2.5	1.5	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	А	30	32
17/L3	SOCKETS BAR/MESS & DRILL HALL	А	А	6	2.5	1.5	0.4	61009 RCD/RCBO	С	32	10	0.68	61009	А	30	32
18/TP	BOILER CONTROL PANEL	Α	Α	1	2.5	2.5	0.4	60898 MCB	С	20	10	1.09	N/A	N/A	N/A	N/A
									_							$\vdash \vdash$
																\vdash
																\vdash
																\vdash
																\vdash
									_							\vdash
										_				_		\vdash
																-
														-		$\vdash\vdash\vdash$
														 		$\vdash\vdash$
									_	_				-		$\vdash \vdash \vdash$
														\vdash		$\vdash\vdash$
									\vdash							$\vdash \vdash$
																\vdash
														\vdash		
																\Box

^{*} SPD Type. Where a combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both boxes.

t Where a T3 SPD is installed to protect sensitive equipment, enter Details of Circuits, of the Schedule of Test Results. (See Section 534 of BS 7671:2018+A2:2022.)

:j: See Table 4A2 of Appendix 4 of BS 7671:2018+A2:2022.

§ Where the maximum permitted earth fault loop impedance value stated in Max Zs column is taken from a source other than the tabulated values given in Chapter 41 of BS 7671:2018+A2:2022, state the source of the data in the appropriate cell for the circuit in the change to Schedule of Test Results

for Industrial/Commercial Premises





Client Name	WESSEX RFCA					Installation A	Address	DAIGN	TON TA CENTRE, Y	VODK BOVD	
Client Addre		OLINT STREET	Client	TA1 3Q	U		tuu. 000		TON, DEVON	ORK ROAD,	
Choncytaur	TAUNTON, SOMER			Installation F	Postcode	PL11 2	3JX				
Distribution boa	rd details - Complete in eve	ery case			Comple	te only if the distri	ibution board i	is not co	nnected directly to th	ne origin of the ins	stallation
Location	MAINS ROOM 1ST FLOOR				Associat	ed RCD (if any):	BS (EN)	N/A			
Designation	DB 1ST FLOOR				Z _{db} 0.1	9		Ω	Operating at I∆n	N/A	ms
No. of ways		opolarity confirmed Operational status confirm			I _{pf} 2.3	kA No	o. of poles N/A	4	Time delay ((if applicable) N/A	Α

							TEST RES	ULTS						
	Circuit impeda						Insulation resistance (Record lower reading)			Pol	M M M	RCD testing		al test
Circuit No. and Line	Rin	g final circuits	only	Fig 8	R1R2	or R2	Test voltage	L/L, L/N	L/E, N/E	Polarity	Max. Measured	All RCDs IΔn	RCD	AFDD
line.	r1	rn	r2	(✓)	R1 + R2	R2	V	M(Ω)	M(Ω)		Zs (Ω)		(√)	(√)
1/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3/L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3/L2	N/A	N/A	N/A	N/A	LIM	N/A	250	LIM	100	√	LIM	21	✓	N/A
3/L3	N/A	N/A	N/A	N/A	0.71	N/A	250	LIM	100	√	0.91	24	✓	N/A
4/L1	N/A	N/A	N/A	N/A	0.9	N/A	250	LIM	100	✓	1.10	39	✓	N/A
4/L2	N/A	N/A	N/A	N/A	0.65	N/A	250	LIM	100	✓	0.84	11	✓	N/A
4/L3	N/A	N/A	N/A	N/A	1.08	N/A	250	LIM	100	✓	1.29	19	✓	N/A
5/L1	N/A	N/A	N/A	N/A	0.42	N/A	250	LIM	100	✓	0.61	38	✓	N/A
5/L2	N/A	N/A	N/A	N/A	0.65	N/A	250	LIM	100	✓	0.89	19	✓	N/A
5/L3	N/A	N/A	N/A	N/A	0.19	N/A	250	LIM	100	✓	0.41	21	✓	N/A
6/L1	N/A	N/A	N/A	N/A	0.61	N/A	250	LIM	100	✓	0.89	22	✓	N/A
6/L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6/L3	N/A	N/A	N/A	N/A	0.39	N/A	250	LIM	100	✓	0.59	24	✓	N/A
7/L1	N/A	N/A	N/A	N/A	0.31	N/A	250	LIM	100	✓	0.56	19	✓	N/A
7/L2	N/A	N/A	N/A	N/A	0.2	N/A	250	LIM	100	✓	0.41	39	✓	N/A
7/L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8/TP	N/A	N/A	N/A	N/A	0.08	N/A	250	LIM	100	✓	0.29	N/A	N/A	N/A
9/TP	N/A	N/A	N/A	N/A	0.1	N/A	250	LIM	100	✓	0.3	N/A	N/A	N/A
10/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11/TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12/L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12/L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12/L3	N/A	N/A	N/A	N/A	0.52	N/A	250	LIM	100	√	0.72	31	✓	N/A
13/L1	N/A	N/A	N/A	N/A	0.598	N/A	250	LIM	100	√	0.78	39	✓	N/A
13/L2	N/A	N/A	N/A	N/A	0.75	N/A	250	LIM	100	✓	0.98	34	✓	N/A
13/L3	N/A	N/A	N/A	N/A	1.04	N/A	250	LIM	100	✓	1.29	11	✓	N/A
14/L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14/L2	N/A	N/A	N/A	N/A	0.8	N/A	250	LIM	100	✓	0.98	18	✓	N/A
14/L3	N/A	N/A	N/A	N/A	0.89	N/A	250	LIM	100	✓	1.1	18	✓	N/A
15/L1	N/A	N/A	N/A	N/A	0.49	N/A	250	LIM	100	✓	0.69	29	√	N/A
15/L2	N/A	N/A	N/A	N/A	0.43	N/A	250	LIM	100	✓	0.61	9	✓	N/A
Details of	of circuits and/	or installed equ	uipment vulnera	able to dan	nage when te	sting			Da	ite(s) dead tes	ting 2	2/02/2023 To	22/02/20)23
ANY ELECTRONIC DEVICES. Date(s) live testing 22/02/2023 To 22/02/2023)23						
Test instrument serial number(s)														
Loop impedance 44-0694 Insulation resistance 44-0694 Continuity 44-0694 RCD 44-0694 E/Electrode														
Tested by: Name (capital letters) STEVE CREESE Signature														
Po	osition Qualified Supervisor Date 22/02/2023													

for Industrial/Commercial Premises

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)





FT/EIC 3486000001829

TEST RESULTS Insulation resistance Manual test Max. Measured Circuit impedance Ω RCD testing (Record lower reading) button operation Circuit and L All RCDs IΔn Test voltage L/L, L/N L/E, N/E Ring final circuits only RCD AFDD R1R2 or R2 Line Zs (Ω) **(√) (√)** r1 rn r2 ٧ $M(\Omega)$ $M(\Omega)$ **(√)** R1 + R2 R2 N/A LIM ✓ N/A 15/L3 N/A N/A N/A 0.4 250 100 0.59 12 N/A 16/L1 0.45 0.6 0.44 N/A LIM 100 14 N/A 0.45 N/A 250 0.65 16/L2 0.36 0.36 0.59 0.24 N/A 250 LIM 100 0.49 11 N/A N/A 16/L3 0.21 0.21 0.31 N/A 0.2 N/A 250 LIM 100 0.49 39 N/A N/A N/A N/A N/A N/A 17/L1 N/A N/A N/A N/A N/A N/A N/A N/A N/A 9 17/L2 0.31 0.32 0.64 N/A 0.3 N/A 250 LIM 100 0.59 N/A 17/L3 0.26 0.26 0.33 N/A 0.28 N/A 250 LIM 100 0.68 16 N/A N/A LIM 100 18/TP N/A N/A N/A 0.11 N/A 250 0.3 N/A N/A N/A Details of circuits and/or installed equipment vulnerable to damage when testing 22/02/2023 To 22/02/2023 Date(s) dead testing ANY ELECTRONIC DEVICES. Date(s) live testing 22/02/2023 То 22/02/2023 Test instrument serial number(s) RCD 44-0694 Loop impedance 44-0694 Insulation resistance 44-0694 Continuity 44-0694 STEVE CREESE Tested by: Name (capital letters) Signature Position Qualified Supervisor Date 22/02/2023

ELECTRICAL INSTALLATION CERTIFICATE

Requirements for Electrical Installations BS 7671: 2018 (IET Wiring Regulations 18th Edition)





FT/EIC

3486000001829

Generic Conti	nuation	